


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		10570		Date - site bills Register		10/01/2023	
Company Name:		mork-up		Site:		GHT	
Name of Contractor		P. Ganga Adhar peity works					
Nature of work		Painting work					
Work done		From Date		10/12/2022		To Date	
						09/01/2023	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	B - Block	27.588	4.75	Sq	1,31,043		
2.	ven hitatu						
3.	deularau						
4.	plamro						
5.	06, 07, 08,						
6.	09, 10,						
7.							
8.							
9.							
10.							
11.	Total:				1,31,043		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 10/01/2023		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

10 JAN 2023
PROJECT MANAGER

Estimate Sheet									
Company Name:	Mehta & Modi Realty Kowkur LLP								
Project:	GHT							workdone from date : 10-12-2022	
work description:	Ventilation duct painting work done area details							work done todote 09-01-2023	
Prepared By	A Suresh							Approved by:	
Contractor Name	P Gangadhar painting works							Sign:	
Date:	10 January 2023								
S No.	Item Description	A	C	D=AxC	E=Sum of D				
1	Ventilation ducpainting	Quantity 27,588	Units Sft	Rate 5	Amount 1,31,043	Item Head Total	Remarks		
					1,31,043				
						1,31,043			

Measurement Sheet									
Company Name:		Mehra & Modi Realty Kowkur LLP							
Project:		GHT							
Description :		Ventilation ducts painting work done details							
Prepared By:		A Suresh							
Date :		10 January 2023							
Name of the Contractor :		P Gangadhar Painting works							
A		B		C		D		E=AxBxCxD	
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	F	G=Sum of E
1	B Block	Ventilation Ducts	77	18	1	1	1,415	Sft	
		B-06	70	60	1	1	4,215	Sft	
2		B-07	68	18	1	1	5,630	Sft	
			60	58	1	1	1,241	Sft	
			9	6	1	7	3,495	Sft	
							353	Sft	
							5,089		
		B-08	68	18	1	1	1,241	Sft	
			60	58	1	1	3,495	Sft	
			9	6	1	7	353	Sft	
							5,089		
		B-09	68	18	1	1	1,241	Sft	
			60	58	1	1	3,495	Sft	
			9	6	1	7	353	Sft	
							5,089		
		Ventilation Ducts	77	18	1	1	1,415	Sft	
		B-10	70	60	1	1	4,215	Sft	
							5,630	Sft	
		Ventilation Ducts	77	18	1	1	1,415	Sft	
		B-11	70	60	1	1	4,215	Sft	
							5,630	Sft	
									32,157
	Deductions								
	Flat no11,10,06	Corridor windows	6	4	1	63	1,512	Sft	

	toilet windows	3	2	1	42	210	Sft
	mb window	5	3	1	21	236	Sft
	utility	7	4	1	21	502	Sft
				Subtotal A		2,460	Sft
Flat no 9,8 &7	Corridor windows	6	4	1	54	1,296	Sft
	toilet windows	3	2	1	36	180	Sft
	mb window	5	3	1	18	203	Sft
	utility	7	4	1	18	430	Sft
			Subtotal B			2,109	Sft
	Deductions total (A+ B)					4,569	Sft
	Total Area of Ventilation duct is						27588.1

PAN No. BTYPP5438H

INVOICE

Cell : 0773916172



P. GANGADHAR PAINTING WORKS

8-2-310/A/76/1, Ibrahim Nagar Road No. 10, Banjara Hills, Khairatabad,
Banjara Hills, Hyderabad -500034.

No. 224 MEHTA & MODI REALITY KOWKUR LLP
Office: 4-1-10/1-1-1 Floor, M.G. Road
ST. CUNDFHABAD - 500 033
GREENWOOD HEIGHTS,
Site Sy. No. 116
Kowkur Village, M-uchel - Malajgiri District
GSTIN: 36A8LFM7631F1ZS

Date : 10/01/2023

Name :
Kowkur Village, M-uchel - Malajgiri District
GSTIN: 36A8LFM7631F1ZS

Sl. No.	Name of Product	Qty	Rate	Amount	
				Rs.	Ps.
	B - Blue water based Paint new dew	01		1,21,043	
	one call thyan this file this				
Rupees in Words :				TOTAL	1,21,043/-

Terms & Conditions :
Goods once sold will not be taken back.

FOR P. GANGADHAR PAINTING WORKS

P. Gangadhar

Authorised Signatory