

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1863	Date - site bills Register		12/01/23.		
Company Name:		MRMLLP	Site:		GMR.		
Name of Contractor							
Keduru Rahi							
Nature of work							
Scaffolding work at G-Block							
Work done		From Date	01.12.23	To Date	06.01		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Towards G-Block.						
2.	Scaffolding						
3.	work done.						
4.	Flat no: 07 North Side.	2,480	7/-	Sft	17,360		
5.							
6.	Flat no: 07 West Side	2,450.	7/-	Sft	17,150		
7.							
8.	Flat no: 01 Northeast	22,50	7/-	Sft	15,750		
9.		22,40	7/-	Sft	15,680		
10.	Electrical Puct's.	1,080	7/-	Sft	7,560		
11.	Total:				73,500		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input checked="" type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input checked="" type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks: All works completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, masonry civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name:		MRMLLP	Approved by:		Ram Prasad	
Project:		Gulmohar Residency	Sign:			
Work Description:		Scoffolding work at G-Block				
Contractor Name:		Kotturu Rani				
Prepared By		G.Rajesh				
Date:		11.01.2023				
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Scoffolding G-Block	Flat.on 07 North side	2480	sft	7	17360
		Flat.on 07 West side	2450	sft	7	17150
		Flat.no 01 North East Side	2250	sft	7	15750
			2240	sft	7	15680
2	F-Block	Electrical Duct's	1080	sft	7	7560
Total						73500

MEASUREMENT SHEET

Company Name:		MRMLLP			Approved by:		Ramprasad	
Project:		Gulmohar Residency			Sign:			
Work Description:		Scoffloding work at G-Block						
Contractor Name:		Kotturu Rani						
Prepared By		G.Rajesh						
Date:		11.01.2023						
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units
1	Scoffloding							
	G-Block	Flat.on 07 North side	31	1	80	1	2480	sft
		Flat.on 07 West side	35	1	70	1	2450	sft
		Flat.no 01 North East Side	30	1	75	1	2250	sft
			32	1	70	1	2240	sft
2	F-Block	Electrical Duct's	18	1	60	2	1080	sft

Allowance for Consumables

Kotturu Rani
Mallapur,
Hyderabad.

Date: 02.12.22

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Scaffolding at G-Block
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Scaffolding work at G&F-Block Total Amount = 73,500/- Work done from date 01.12.22 to date 10.01.23	Rs.29,400/-

Amount in words: Twenty Nine Thousand Four Hundred Rupees Only

Sign: K. Rani

Bill for Equipment Allowance

Kotturu Rani
Mallapur,
Hyderabad.

Date: 11.01.23

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Scaffolding work at G&F-Block
Towards: Equipment Allowance

S No.	Description	Amount
1.	Brief description of work done: Scaffolding work at G&F-Block Total Amount = 73,500/- Work done from date 01.12.22 to date 10.01.23	Rs.29,400/-

Amount in words: Twenty Nine Thousand Four Hundered Rupees Only

Sign: K. Rani

Bill for Labour Charges

Kotturu Rani
Mallapur,
Hyderabad.

Date: 11.01.23

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Scaffolding work at G& F-Block
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Scaffolding work at G&F-Block Total Amount = 73,500/- Work done from date 01.12.22 to date 10.01.23	Rs. 14,700/-

Amount in words: Fourteen Thousand Seven Rupees Only.

Sign: K. Rani