


**Construction division.
Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		02	Date - site bills Register		07.01.23	
Company Name:		Crescenta Lab Pvt Ltd	Site:		GIV ONE	
Name of Contractor		Royal pottries				
Nature of work		wall precast work				
Work done		From Date	27-01-22	To Date	11-02-22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	wall precast east side	1200	58	sft	69600	
2.	wall precast north side	974	58	sft	56463	
3.	wall precast west side	1278	58	sft	74124	
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				2,00,187/-	
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 07/01/2022		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, masonry civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY

07 JAN 2023
S. V. Subba Reddy
Project Manager

ESTIMATE SHEET

Company Name:	Crecentia Labs Pvt Ltd	Approved by:	Subba Reddy				
Project:	GV ONE	Sign:					
Work Description :	Wall precast work	Work start date:	27-01-2022				
Contractor:	Royal pottries	Work end date:	11-02-2022				
Prepared By:	Md Mursalim Ansari	Date :	04.01.23				
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total
1	wall precast	East side	1200.00	Sft	58	69,600	
2	wall precast	North side	973.50	Sft	58	56,463	
3	wall precast	West side	1278.00	Sft	58	74,124	
					Total amount	2,00,187	