



**Construction division.
Advice for giving credit to contractors/suppliers.**

Sl. No. – site bills register		10573		Date - site bills Register		13/01/2023	
Company Name:		MOMAK-UP		Site:		GHT	
Name of Contractor M.D. RUDOLFE							
Nature of work plumbing work							
Work done		From Date		18/12/2022		To Date	
						08/01/2023	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	septic tank	02	6,000	NO	12,000/-		
2.	Concrete work						
3.	metal fitting						
4.	done						
5.	Boxwell						
6.	municipal	06	4,000	NO	24,000		
7.	concrete						
8.	Core ADR						
9.	Blue Sup						
10.	TO OHT						
11.	Total:				36,000/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 13/01/2023		Date:		Date:			
Sign: 		Sign:		Sign:			


Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

13 JAN 2023
A. DURESH
PROJECT MANAGER

Measurement Sheet									
Company Name:		MMR KOWKUR LLP							
Project:		GHT							
Description :		A & B Block Borewell connections work details							
Prepared By:		A Suresh							
Date :		13 January 2023							
Name of the Contractor :		MD Kudduse							
A									
S No.	Item Head	Item Description	A	B	C	D	E=AxBxCxD	F	G=Sum of E
1	A & B Block	Connection of borwells &	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
2	Sumps	municipal & recycling	6.0	1.0	1.0	6.0	6.0	Nos	6.0
3		water lines from sump to							
4		Oht tank							
5	Septic tank	Main Septic tank Connections	2.0	1.0	1.0	2.0	2.0	Nos	2.0
6		with 2 motors fixing							
		work done							


 APPROVED BY
 A. SURESH
 PROJECT MANAGER
 13 JAN 2023

Estimate Sheet										
Company Name:		MMR KOWKUR LLP		Approved by:						
Project:		GHT		Sign:						
work description:		A& B Block Borewell connections work details		Work done from date:		18-Dec-2022				
Prepared By :		A Suresh		work done todate :		6-Jan-2023				
Name of the Contractor :		MD Kuddes								
Date:		13-Jan-2023								
		A		C		D=AxC		E=Sum of D		
S No.	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks			
1	Borell connections	6	Nos	4,000	24,000					
2	From Sumps to OHT				-					
3	Septic tank connections	2		6,000	12,000					
						36,000				


 13 JAN 2023
 EST
 MMR KOWKUR LLP

Bill for Consumable Charges

Mohammed Khudoos
H .no 5-21/1
Jawar nagar
Balaji nagar,
RR Districit,Telengana,500087

Date: 13-01-2023


In favor of: MMRK LLP
Project / Site: GHT
Location: Kowkur

Type of Work: Plumbing Work
Towards: Allowance For Consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Borewell municipal water connection form sump to OHT Tank & septic tank fitting work done Total Amount is Rs :36,000/- Work done from date 18-12-2022 to 06-01-2023	Rs : 7,200/-

Amount in words: Seven Thousand two hundred only /-

Sign: md. Hiba



Bill for Labour Charges

Mohammed Khudoos
H .no 5-21/1
Jawar nagar
Balaji nagar,
RR Districit,Telengana,500087

Date: 13-01-2023

In favor of: MMRK LLP
Project / Site: GHT
Location: Kowkur

Type of Work: Plumbing Work
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Borewell municipal water connection form sump to OHT Tank & septic tank fitting work done Total Amount is Rs :36,000/- Work done from date 18-12-2022 to 06-01-2023	Rs : 14,400/-

Amount in words: Fourteen Thousand Four hundred only /-

Sign: md. Sib

