


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1871.		Date - site bills Register		17/10/23.	
Company Name:		MRMUP.		Site:		GMR	
Name of Contractor		Shaik mohsin.					
Nature of work		core cutting work done at H-block					
Work done		From Date		04/10/23		To Date	
						16/10/23.	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Towards H-block	42	300	NBS	12,600/-		
2.	core cutting.	21	235	NBS	5,775/-		
3.		21	250	NBS	5,250/-		
4.		4	375	NBS	5,250/-		
5.		14.	350-	NBS	4,900/-		
6.							
7.							
8.							
9.							
10.							
11.	Total:				33,775/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PG/WO no.				PG/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date:		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for settling labour bills, bills for hire charges, earth work, tending civil contractors. 3. Whichever not applicable - fill NA. 4. Estimate and measurement sheets are not required for tending jobs where guidelines rates are clearly given.

MEASUREMENT SHEET

Company Name:		MRMLLP		Approved by:		Ramprasad			
Project:		Gulmohar Residency		Sign:					
Work Description:		Core cutting work done at H-block							
Contractor Name:		shaik mohsin							
Prepared By		G bhagath							
Date:		17/01.2023							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units	G =sum of E Item Head Total
1	H-block flat no 201,202,203,204,205,206,207	5" hole in slab	1.00	1.00	1.00	42.00	42.00	No's	
		4" hole in slab	1.00	1.00	1.00	21.00	21.00	No's	
		3" hole in slab	1.00	1.00	1.00	21.00	21.00	No's	
		5" hole in beam	1.00	1.00	1.00	14.00	14.00	No's	
		4" hole in beam	1.00	1.00	1.00	14.00	14.00	No's	

ESTIMATE SHEET		MRMLLP		Approved by		Ramprasad	
Company Name:		Gulmohar Residency		Sign:			
Project:		Core cutting work done at H-block					
Work Description:		shaik mohsin					
Contractor Name:		G bhagath					
Prepared By:		17.01.2023					
Date:							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	H-block	5" hole in slab	42	No's	300.00	12,600	
		4" hole in slab	21	No's	275.00	5,775	
		3" hole in slab	21	No's	250.00	5,250	
		5" hole in beam	14	No's	375.00	5,250	
		4" hole in beam	14	No's	350.00	4,900	
						33,775	
In words		Thirty three thousand seven hundreded seventy five rupees only					

Allowance for Consumables

Shaik mohsin
Mallapur
Hyderabad


Date: 17.01.2023.

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: core cutting work of H-block flat no
201,202,203,204,205,206,207.
Towards: Allowance of consumables.

S No.	Description	Amount
1.	Brief description of work done: core cutting work of H-block flat no 201,202,203,204,205,206,207. Total amount =33,775. Work done from date 4.1.2023 to date 16.1.2023.	Rs.6755/-

Amount in words: six thousand seven hundred fifty five rupees Only.

Sign: _____



Bill for Equipment Allowance

Shaik mohsin
Mallapur
Hyderabad


Date: 17.01.2023.

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: core cutting work of H-block flat no
201,202,203,204,205,206,207.
Towards: Bill for equipment.

S No.	Description	Amount
1.	Brief description of work done: core cutting work of H-block flat no 201,202,203,204,205,206,207. Total amount =33,775. Work done from date 4.1.2023 to date 16.1.2023.	Rs.13510/-

Amount in words: Thirteen thousand five hundred ten Rupees Only.

Sign: _____



Allowance for Labour charges

Shaik mohsin
Mallapur
Hyderabad

Date: 17.1.2023.

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: core cutting work of H-block flat no
201,202,203,204,205,206,207.
Towards: Bill for Labour charges.

S No.	Description	Amount
1.	Brief description of work done: core cutting work of H-block flat no 201,202,203,204,205,206,207. Total amount =33,775. Work done from date 4.1.2023 to date 16.1.2023.	Rs.13510/-

Amount in words: Thirteen thousand five hundred ten Rupees Only.

Sign: _____

