


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		189		Date - site bills Register		24/1/23	
Company Name:		MRP LLP.		Site:		NGH.	
Name of Contractor		SVC Constructions					
Nature of work		Flat no-4 RCC works.					
Work done		From Date		To Date			
		12/12/22		30/12/22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Footings	2414	39/-	sft	94,160/-		
2.	Retaining wall	2399	34/-	sft	81,584/-		
3.	Pedastal	133	40/-	sft	5,320/-		
4.	Plinth Beam	267.91	40/-	sft	10,716/-		
5.		385.13	40/-	sft	15,405/-		
6.	Column -1	612.50	40/-	sft	24,500/-		
7.							
8.			GST	18%	41,703/-		
9.							
10.							
11.	Total:				2,73,389/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 24/1/23		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10.

Date: 21.01.2023.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Flat No - 4 - Footings, Pedastals, Plinth beams, Column- 1 - Centering, Rodbending and Concreting Works Total Amount = 2,31,685/- Work done from date 12.12.2022 to 30.12.2022	Rs. 46,337/-

Amount in words: Forty Six Thousand Three Hundred and Thirty Seven Rupees Only.

Sign: _____

Bill for Equipment Allowance

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10

Date: 21.01.2023.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Flat No - 4 - Footings, Pedastals, Plinth beams, Column- 1 - Centering, Rodbending and Concreting Works Total Amount = 2,31,685/- Work done from date 12.12.2022 to 30.12.2022	Rs. 1,85,348/-

Amount in words: One Lakhs Eighty Five Thousand Three Hundred and Forty Eight Rupees Only.

Sign: _____

Block - A - Flat No - 4 - Footings to Columns - 1 - Centering, Rodbending and Concreting Works

ESTIMATE SHEET							
Company Name:	MRPLLP	Prepared by:	Vijay Raj				
Project:	Nilgiri Heights						
Work Description:	Block - A - Flat No - 4 - Footings, Pedastals, Plinth beams, Column- 1 - Centering, Rodbending and Concreting Works						
Contractor Name:	SVC Constructions						
Date:	21-01-2023						
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
	Block - A - Flat No - 4 - Footings, Pedastals, Plinth beams, Column- 1 - Centering, Rodbending and Concreting Works						
1	Block - A - Flat No - 4 - Footings	Footings	2,414.37	Sft	39.00	94,160.33	
2	Block - A - Flat No - 4 - Retaining Wall	West and South R/W	2,399.54	Sft	34.00	81,584.34	
3	Block - A - Flat No - 4 - Pedastals	Pedastals	133.00	Sft	40.00	5,320.00	
4	Block - A - Flat No - 4 - Plinth Beams	PB2 (9" x 12") PB3 (9" x 15")	267.91 385.13	Sft Sft	40.00 40.00	10,716.20 15,405.00	
5	Block - A - Flat No - 4 - Columns - 1	Column - 1	612.50	Sft	40.00	24,500.00	
							2,31,685.87
						GST - 18%	41,703.46
						Total Amount	2,73,389.32
	Amount in words :- Two Lakh Seventy Three Thousand Three Hundred and Eighty Nine Rupees Only						
	Note: - Deducted Rs1/- for using RMC for Footings						

Block - A - Flat No - 4 - Footings to Columns - 1 - Centering, Rodbending and Concreting Works

EVENT SHEET									
Name:	MR PILLIP	Prepared by:	Vijay Raj						
Site Name:	Nilgiri Heights								
Work Description:	Block - A - Flat No - 4 - Footings, Pedastals, Plinth beams, Column - 1 - Centering, Rodbending and Concreting Works								
Contractor Name:	SVC Constructions								
Date:	21-01-2023								
S.No	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Total Head
1	Block - A - Flat No - 4 - Footings								
		F3 - (6'x5'3"x1'10")	22.50	1.00	1.83	1.00	41.18	Sft	
		F4 - (7'x6'3"x2'2")	6.00	5.25	1.00	1.00	31.50	Sft	
		F4 - (7'x6'3"x2'2")	26.50	1.00	2.17	2.00	115.01	Sft	
		F5 - (8'x7'3"x2'6")	7.00	6.25	1.00	2.00	87.50	Sft	
		F5 - (8'x7'3"x2'6")	30.50	1.00	2.50	1.00	76.25	Sft	
		F7 - (8'9"x7'9"x2'10")	8.00	7.25	1.00	1.00	58.00	Sft	
		F7 - (8'9"x7'9"x2'10")	33.00	1.00	2.83	2.00	186.78	Sft	
		F8 - (9'3"x8'6"x3")	8.75	7.50	1.00	2.00	131.25	Sft	
		F8 - (9'3"x8'6"x3")	35.50	1.00	3.00	2.00	213.00	Sft	
		F8 - (9'3"x8'6"x3")	9.25	8.50	1.00	2.00	157.25	Sft	
		South Retaining Wall Footings - (38'8"x5'x1'8")	87.32	1.00	1.66	2.00	289.90	Sft	
		South Retaining Wall Footings - (38'8"x5'x1'8")	38.66	5.00	1.00	1.00	193.30	Sft	
		West Retaining Wall Footings - (68'9"x5'x1'8")	147.50	1.00	1.66	2.00	489.70	Sft	
		West Retaining Wall Footings - (68'9"x5'x1'8")	68.75	5.00	1.00	1.00	343.75	Sft	2,414.37
2	Block - A - Flat No - 4 - Retaining Wall	South Retaining Wall	38.66	1.00	11.17	2.00	863.66	Sft	
		West Retaining Wall	68.75	1.00	11.17	2.00	1,535.88	Sft	2,399.54
3	Block - A - Flat No - 4 - Pedastals								
		P1 - (1'8"x2'4")	7.00	1.00	2.00	1.00	14.00	Sft	
		P2 - (1'8"x2'7")	7.50	1.00	2.00	3.00	45.00	Sft	
		P3 - (1'8"x3'0")	8.00	1.00	2.00	1.00	16.00	Sft	
		P4 - (1'8"x3'6")	9.00	1.00	2.00	1.00	18.00	Sft	
		P5 - (1'8"x4'2")	10.00	1.00	2.00	2.00	40.00	Sft	
4	Block - A - Flat No - 4 - Plinth Beams								
		PB2 (9" x 12")	97.42	2.75	1.00	1.00	267.91	Sft	133.00
		PB3 (9" x 15")	118.50	3.25	1.00	1.00	385.13	Sft	653.03
5	Block - A - Flat No - 4 - Columns - 1								
		C1A (12" x 18")	5.00	1.00	8.75	1.00	43.75	Sft	
		C2A (12" x 21")	5.50	1.00	8.75	2.00	96.25	Sft	
		C3 (12" x 24")	6.00	1.00	8.75	1.00	52.50	Sft	
		C4B (12" x 30")	7.00	1.00	8.75	2.00	122.50	Sft	
		C5 (12" x 36")	8.00	1.00	8.75	1.00	70.00	Sft	
		C5A (12" x 36")	8.00	1.00	8.75	1.00	70.00	Sft	
		C8 (9" x 18")	4.50	1.00	8.75	4.00	157.50	Sft	612.50