


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		188		Date - site bills Register		24/1/23.	
Company Name:		MRPLLP		Site:		NGH.	
Name of Contractor		SVC Constructions					
Nature of work		Flat no-4 RCC works at Cellar.					
Work done		From Date		To Date			
		15/1/23		16/1/23			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Beams Area	1095	39/-	sft	42,734/-		
2.	Slab area	2370.75	39/-	sft	92,459/-		
3.							
4.			GST	18%	24,334.90/-		
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				1,59,528/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 24/1/23		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Equipment Allowance

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10

Date: 21.01.2023.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Flat No - 4 - Lower Basement Roof Beam and Slab Work - Centering, Rodbending and Concreting Works (Slab - 1). Total Amount = 1,35,193/- Work done from date 15.01.2023 to 16.01.2023	Rs. 1,08,154/-

Amount in words: One Lakh Eight Thousand One Hundred and Fifty Four Rupees Only.

Sign: _____

Bill for Labour Charges

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10.

Date: 20.01.2022.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Labour Charges

S No.	Description	Amount
1	Brief description of work done: Towards Completion of Block - A - Flat No - 4 - Lower Basement Roof Beam and Slab Work - Centering, Rodbending and Concreting Works (Slab - 1). Total Amount = 1,35,193/- Work done from date 15.01.2023 to 16.01.2023	Rs. 27,039/-

Amount in words: Twenty Seven Thousand and Thirty Nine Rupees Only.

Sign: _____

Block - A - Flat No - 4 - Slab - 1 - Lower Basement - Centering, Rodbending and Concreting Works

ESTIMATE SHEET							
Company Name:	MRPLLP	Prepared by:		Vijay Raj			
Project:	Nilgiri Heights						
Work Description:	Block - A - Flat No - 4 - Lower Basement Roof Beam and Slab Work - Centering, Rodbending and Concreting Works						
Contractor Name:	SVC Constructions						
Date:	21.01.23						
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
	Block - A - Flat No - 4 - Lower Basement Roof Beam and Slab Work - Centering, Rodbending and Concreting Works (Slab - 1)						
1	Block - A - Flat No - 4 - Lower Basement	Beams Area	1,095.76	Sft	39.00	42,734.64	
2	Block - A - Flat No - 4 - Lower Basement	Slab Area	2,370.75	Sft	39.00	92,459.25	
						GST - 18%	1,35,193.89
							24,334.90
						Total Amount	1,59,528.79
	Amount in words :- One Lakh Fifty Nine Thousand Five Hundred and Twenty Eight Rupees Only						
	Note: - Deducted Rst/- for using RMC						

5.

Block - A - Flat No - 4 - Slab - 1 - Lower Basement - Centering, Rodbending and Concreting Works

MEASUREMENT SHEET									
Company Name:	MRPLLP	Prepared by:	Vijay Raj						
Project:	Nilegiri Heights								
Work Description:	Block - A - Flat No - 4 - Lower Basement Roof Beam and Slab Work - Centering, Rodbending and Concreting Works (Slab - 1)								
Contractor Name:	SVC Constructions								
Date:	21.01.23								
S.No	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Total Head
Block - A - Flat No - 4 - Lower Basement Roof Beam and Slab Work - Centering, Rodbending and Concreting Works (Slab - 1)									
1	Block - A - Flat No - 4 - Lower Basement	B19	23.83	1.00	4.00	1.00	95.32	Sft	
		B20	23.00	1.00	3.00	1.00	69.00	Sft	
		B23	20.50	1.00	3.00	1.00	61.50	Sft	
		B24	23.00	1.00	4.00	1.00	92.00	Sft	
		B29	40.50	1.00	3.00	1.00	121.50	Sft	
		B30	12.00	1.00	4.00	1.00	48.00	Sft	
		B34	44.00	1.00	4.00	1.00	176.00	Sft	
			19.67	1.00	4.00	1.00	78.68	Sft	
			25.92	1.00	3.00	1.00	77.76	Sft	
		RB (South Side Retaining Wall)	37.50	1.00	3.00	1.00	112.50	Sft	
		RB (West Side Retaining Wall)	54.50	1.00	3.00	1.00	163.50	Sft	
2	Block - A - Flat No - 4 - Lower Basement	Slab Area	43.50	54.50	1.00	1.00	2,370.75	Sft	
							2,370.75		
							Total Slab Area		2,370.75
									1,095.76