



## Bill for Equipment Allowance

SVC Constructions,  
Door No - 4-2-205/163, Kowkur,  
Secunderabad - 10

Date: 23.01.2023

**In favor of:** MRPLL.  
**Project / Site:** Nilgiri Heights.  
**Location:** Pocharam.  
**Type of Work:** Centering Works.  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Flat No - 4 - Columns - 2 and Slab - 2 - Driveway and Flat Area (Upper Basement ) - Centering, Rodbending and Concreting Works (Slab - 2). Total Amount = 2,29,274/- Work done from date 16.01.2023 to 22.01.2023	Rs. 1,83,419/-

Amount in words: One Lakh Eighty Three Thousand Four Hundred and Nineteen Rupees Only.

Sign: \_\_\_\_\_

Bill for Labour Charges

SVC Constructions,  
Door No - 4-2-205/163, Kowkur,  
Secunderabad - 10.

Date: 23.01.2023.

**In favor of:** MRPLLP.  
**Project / Site:** Nilgiri Heights.  
**Location:** Pocharam.  
**Type of Work:** Centering Works.  
**Towards:** Labour Charges

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done: Towards Completion of Block - A - Flat No - 4 - Columns - 2 and Slab - 2 - Driveway and Flat Area (Upper Basement ) - Centering, Rodbending and Concreting Works (Slab - 2). Total Amount = 2,29,274/- Work done from date 16.01.2023 to 22.01.2023	Rs. 45,855/-

Amount in words: Forty Five Thousand Eight Hundred and Fifty Five Rupees Only.

Sign: \_\_\_\_\_

Block - A - Flat No - 4 - Columns - 2 and Slab - 2 - Centering, Rodbending and Concreting Works

ESTIMATE SHEET									
Company Name:		MRPLLP	Prepared by:		Vijay Raj				
Project:		Nilgiri Heights							
Work Description:		Block - A - Flat No - 4 - Columns - 2 and Slab - 2 (Upper Basement) - Centering, Rodbending and Concreting Works							
Contractor Name:		SVC Constructions							
Date:		23-01-2023							
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total		
1	Block - A - Flat No - 4 - Retaining Wall (Upper Basement)	West and South R/W	1,564.00	Sft	37.80	59,119.20			
2	Block - A - Flat No - 4 - Columns - 2 (Upper Basement)	Column - 2	698.00	Sft	44.28	30,907.44			
3	Block - A - Flat No - 4 - Slab - 2 - Driveway Driveway Beams and Slab	Driveway Beam Area Driveway Slab Area	424.00 725.76	Sft Sft	42.12 42.12	17,858.88 30,569.01			
4	Block - A - Flat No - 4 - Slab - 2 - Flat Area Flat Beams and Slab	Flat Beam Area Flat Slab Area	915.88 1,135.16	Sft Sft	44.28 44.28	40,555.04 50,264.88			
						Total Amount			2,70,543.86
						GST - 18%			41,269.40
									2,29,274.46
Amount in words :- Two Lakh Seventy Thousand Five Hundred and Forty Three Rupees Only									
<b>Note: - 1. Deducted Rs1/- for using RMC</b>									
2. Columns, beams, slab upto 13'6" - Rs.42/-,with Lifting Charges - 8% and Deducting RMC Rs 1/- Rs. 44.28									

5.

COMPANY NAME:		PROJECT:		BLOCK - A - Flat No - 4 - Columns - 2 and Slab - 2 (Upper Basement) - Centering, Rodding and Concreting Works		SVC CONSTRUCTIONS		DATE:	
MRPLTP		NIGHT HEIGHTS		BLOCK - A - Flat No - 4 - Columns - 2 and Slab - 2 (Upper Basement) - Centering, Rodding and Concreting Works		SVC CONSTRUCTIONS		23-01-2023	
PREPARED BY:		Vijay Raj		BLOCK - A - Flat No - 4 - Columns - 2 and Slab - 2 (Upper Basement) - Centering, Rodding and Concreting Works		SVC CONSTRUCTIONS		23-01-2023	
S.No	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Total Head
			A	B	C				
1	Block - A - Flat No - 4 - Retaining Wall	South Retaining Wall	37.50	1.00	8.50	2.00	637.50	SF	
		West Retaining Wall	54.50	1.00	8.50	2.00	926.50	SF	1,564.00
2	Block - A - Flat No - 4 - Columns - 2	C1A (12" x 18")	5.00	1.00	11.25	1.00	56.25	SF	
		G2A (12" x 21")	5.50	1.00	11.25	2.00	123.75	SF	
		(Upper Basement)							
		C3 (12" x 24")	6.00	1.00	11.25	1.00	67.50	SF	
		C4B (12" x 30")	7.00	1.00	11.25	2.00	157.50	SF	
		C5 (12" x 36")	8.00	1.00	8.75	1.00	70.00	SF	
		C5A (12" x 36")	8.00	1.00	8.75	1.00	70.00	SF	
		C8 (9" x 18")	4.50	1.00	8.50	4.00	153.00	SF	698.00
3	Block - A - Flat No - 4 - Slab - 2	DRIVEWAY BEAMS AND SLAB @10" HEIGHT	37.50	1.00	2.75	1.00	103.13	SF	
		RB (West Side Retaining Wall)	54.50	1.00	2.75	1.00	149.88	SF	
		DRIVEWAY BEAMS AND SLAB	19.00	1.00	3.00	3.00	171.00	SF	424.00
		Slab Area	40.50	17.92	1.00	1.00	725.76	SF	725.76
4	Block - A - Flat No - 4 - Slab - 2	Flat Beams and Slab @13" Height	43.66	1.00	3.25	1.00	141.90	SF	
		B27	43.66	1.00	3.25	1.00	141.90	SF	
		Flat Beams and Slab	29.50	1.00	2.75	1.00	81.13	SF	
		B28	29.50	1.00	2.75	1.00	81.13	SF	
		B29	12.83	1.00	2.75	1.00	35.28	SF	
		B23	11.83	1.00	2.75	1.00	32.53	SF	
		B32	43.66	1.00	7.17	1.00	313.04	SF	
		B33	26.00	1.00	2.75	1.00	71.50	SF	
		B38	26.00	1.00	2.75	1.00	71.50	SF	
		B40	26.00	1.00	3.75	1.00	97.50	SF	
		B43	26.00	1.00	2.75	1.00	71.50	SF	915.88
		Slab Area	43.66	26.00	1.00	1.00	1,135.16	SF	1,135.16