


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		-186 -	Date - site bills Register		24/1/23.	
Company Name:		MRPLLP.	Site:		NGH	
Name of Contractor		SVC Constructions				
Nature of work		Col-9 RCC works at A-Block.				
Work done		From Date	5/1/23.	To Date	7/1/23.	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Column-9	5177	60/-	sft	3,10,651/-	
2.	Centering,					
3.	Rod bending		GST	18%	55,917/-	
4.	& Concrete					
5.	work.					
6.						
7.						
8.						
9.						
10.						
11.	Total:				3,66,568/-	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		—		PO/WO date:		—
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 24/1/23		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10.

Date: 23.01.2023.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A -Flat No - 1,2,3,5,6,7,8,9 - 7th Floor Columns (Column - 9) Work - Centering, Rodbending,Concreting Works. Total Amount = 3,10,651/- Work done from date 05.01.2023 to 07.01.2023	Rs.62,130/-

Amount in words: Sixty Two Thousand One Hundred and Thirty Rupees Only.

Sign: _____

Bill for Equipment Allowance

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10

Date: 23.01.2023.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A -Flat No - 1,2,3,5,6,7,8,9 - 7th Floor Columns (Column - 9) Work - Centering, Rodbending, Concreting Works. Total Amount = 3,10,651/- Work done from date 05.01.2023 to 07.01.2023	Rs. 2,48,521/-

Amount in words: Two Lakh Forty Eight Thousand Five Hundred and Twenty One Rupees Only.

Sign: _____

Block - A - Columns - 9 - Centering, Rodbending and Concreting Works

ESTIMATE SHEET							
Company Name:	MRPLLP	Prepared by:		Vijay Raj			
Project:	Nilgiri Heights						
Work Description:	Block - A - Columns - 9 (7th floor Columns) - Centering, Rodbending and Concreting Works						
Contractor Name:	SVC Constructions						
Date:	23-01-2023						
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
	Block - A - Columns - 9 (7th floor Columns) - Centering, Rodbending and Concreting Works						
1	Block - A - Columns - 9 7th Floor Columns	Column - 9	5,177.52	Sft	60.00	3,10,651.20	
						GST - 18%	55,917.22
						Total Amount	3,66,568
	Amount in words :- Three Lakh Sixty Six Thousand Five Hundred and Sixty Eight Rupees Only						
	NOTE: - Lifting Charges - 50% for 7th Slab above Ground Level						

h.

Block - A - Columns - 9 - Centering, Rodbending and Concreting Works

SUREMENT SHEET									
Company Name:		MRPLLP		Prepared by:		Vijay Rai			
Project:		Nilgiri Heights							
Work Description:		Block - A - Columns - 9 (7th floor Columns) - Centering, Rodbending and Concreting Works							
Contractor Name:		SVC Constructions							
Date:		23-01-2023							
S.No	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Total Head
Block - A - Columns - 9 (7th floor Columns) - Centering, Rodbending and Concreting Works									
1	Block - A - Columns - 9	C1 (9" x 18")	4.50	1.00	8.16	5.00	183.60	Sft	
	7th Floor Columns	C1A (9" x 18")	4.50	1.00	8.16	2.00	73.44	Sft	
		C2 (9" x 21")	5.00	1.00	8.16	8.00	326.40	Sft	
		C2A (9" x 21")	5.00	1.00	8.16	6.00	244.80	Sft	
		C2B (9" x 21")	5.00	1.00	8.16	7.00	285.60	Sft	
		C3 (9" x 24")	5.50	1.00	8.16	2.00	89.76	Sft	
		C3A (9" x 24")	5.50	1.00	8.16	4.00	179.52	Sft	
		C4 (9" x 30")	6.50	1.00	8.16	15.00	795.60	Sft	
		C4A (9" x 30")	6.50	1.00	8.16	14.00	742.56	Sft	
		C4B (9" x 30")	6.50	1.00	8.16	19.00	1,007.76	Sft	
		C4C (9" x 30")	6.50	1.00	8.16	2.00	106.08	Sft	
		C5 (9" x 36")	7.50	1.00	8.16	2.00	122.40	Sft	
		C5A (9" x 36")	7.50	1.00	8.16	4.00	244.80	Sft	
		C5B (9" x 36")	7.50	1.00	8.16	2.00	122.40	Sft	
		C6 (9" x 42")	8.50	1.00	8.16	4.00	277.44	Sft	
		C6A (9" x 42")	8.50	1.00	8.16	2.00	138.72	Sft	
		C7 (9" x 15")	4.00	1.00	8.16	5.00	163.20	Sft	
		C8 (9" x 18")	4.50	1.00	8.16	2.00	73.44	Sft	
									5,177.52