

Construction division.
Advice for giving credit to contractors/ suppliers.

Sl. No. - site bills register	1908	Date - site bills Register	31/1/23
Company Name:	MRMLLP	Site:	GMR
Name of Contractor	Narsing Rao		
Nature of work	Painting work		
Work done	From Date	To Date	
	3/12/22	10/1/23	

Sl. No.	Village/block no.	Qty.	Rate	Units	Amount	Contractor bill no
1.	F block terrace	11449	4	sft	45796	
2.	Compound wall	1950	4	sft	7800	
3.	Retaining wall	2736	4	sft	10942	
4.	Panel room	697	4	sft	2786	
5.	G block panel	1961	4	sft	7844	
6.	F block service					
7.	room wall	337	15.50	sft	5,217	
8.	putty					
9.						
10.						
11.	Totals				80,384	

Bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet	<input type="checkbox"/> Required <input checked="" type="checkbox"/> Not required	Measurement & estimate sheet	<input type="checkbox"/> Enclosed <input checked="" type="checkbox"/> Not enclosed
POWO no.		POWO date:	

Remarks: All works done

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date: 31/1/23	Date:	Date:
Sign: [Signature]	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for verifying labour bill, bills for the design, work, tendering and construction. 3. Wherever not applicable - all NA. 4. Estimate and measurement sheet are not required for tendering jobs where guidelines cover are clearly given.

MEASUREMENT SHEET

Company Name: MR Malhapur LLP
 Project: Gulmohar Residency
 Work Description: Painting work
 Contractor Name: Narasing Rao
 Prepared By: D. Nagendar
 Date: 23.01.2023

Approved by:
 Sign:

Rampurasad

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	F block terrace Painting primer+ 1coat	Parapet wall	100.00	1.00	3.00	2.00	600.00	Sft	
		columns	2.00	1.00	2.50	30.00	150.00	Sft	
		OHT north side	24.00	1.00	16.00	4.00	1536.00	Sft	
		OHT south side	11.00	1.00	16.00	2.00	352.00	Sft	
		Head room	29.00	1.00	16.00	2.00	928.00	Sft	
		Head room	12.00	1.00	9.00	5.00	540.00	Sft	
		Terrace rooms	18.00	1.00	9.00	2.00	324.00	Sft	
		Terrace rooms	7.00	1.00	6.00	4.00	168.00	Sft	
		Rain protection slab	11.00	1.00	8.00	3.00	264.00	Sft	
		Rain protection slab	19.00	1.00	1.00	2.00	646.00	Sft	
		columns	18.00	1.00	1.33	4.00	95.76	Sft	
		columns	16.00	1.00	1.33	4.00	85.12	Sft	
		Lifts	1.00	5.00	7.00	8.00	280.00	Sft	
		Lifts	6.50	1.00	80.00	3.00	1560.00	Sft	
		Lifts	6.00	1.00	80.00	3.00	1440.00	Sft	
		Lifts	9.50	1.00	80.00	2.00	1520.00	Sft	
		Lifts	6.00	1.00	80.00	2.00	960.00	Sft	
		Compound wall	150.00	1.00	6.50	2.00	1950.00	Sft	11449
		Retaining wall	40.00	1.00	4.00	1.00	160.00	Sft	
		Retaining wall	47.00	1.00	6.50	1.00	305.50	Sft	
		Retaining wall	40.00	1.00	8.00	1.00	320.00	Sft	
		Panel room F block	13.00	9.50	1.00	2.00	247.00	Sft	2736
		Panel room F block	14.50	9.00	1.00	2.00	261.00	Sft	
		Ceiling	13.00	14.50	1.00	1.00	188.50	Sft	
		Ceiling					696.50		697
	G block panel room	Panel room G block south side	27.00	1.00	9.00	2.00	486.00	Sft	
		Ceiling	8.00	1.00	9.00	2.00	144.00	Sft	
		Ceiling	27.00	8.00	1.00	1.00	216.00	Sft	
		columns	1.00	1.50	9.00	5.00	67.50	Sft	

Allowance for Consumables

Narsing Rao
Mallapur
Hyderabad

Date: 23.01.2023

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting work
Towards: Allowance for consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards F block terrace, compound wall, panel rooms Total Amount = 80784/- Work done from date 03.12.2022 to date 10.01.2022	Rs.16077/-

Amount in words: Sixteen thousand seventy seven Rupees Only.

Sign: _____

Narsing Rao

Bill for Labour Charges

Narsing Rao
Mallapur
Hyderabad

Date: 23.01.2023

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting work
Towards: Allowance for labour charges.

S No.	Description	Amount
1.	Brief description of work done: Towards F block terrace, compound wall, panel rooms Total Amount = 80784/- Work done from date 03.12.2022 to date 10.01.2022	Rs.32,153/-

Amount in words: Thirty two thousand one hundred fifty three Rupees Only.

Sign: Narsing Rao

Bill for Equipment Allowance

Narsing Rao
Mallapur
Hyderabad

Date: 23.01.2023

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting work
Towards: Allowance for equipment .

S No.	Description	Amount
1.	Brief description of work done: Towards F block terrace, compound wall, panel rooms Total Amount = 80784/- Work done from date 03.12.2022 to date 10.01.2022	Rs.32,153/-

Amount in words: Thirty two thousand one hundred fifty three Rupees Only.

Sign: Narsing Rao