


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1911		Date - site bills Register		1-2-23	
Company Name:		MRMLLP		Site:		GMR	
Name of Contractor		K. Krishna					
Nature of work		Scaffolding					
Work done		From Date		To Date			
		12-12-22		4-1-23			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	P-Block	8316	7-	sq	58212/-		
2.	Plot no - 5,						
3.	6 & 7						
4.	Double						
5.	Scaffolding						
6.	work						
7.							
8.							
9.							
10.							
11.	Total:				58212/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 1-2-23		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:	MRMILLP	Approved by:		Rampasad				
Project:	Gai Mohar Residency	Sign:						
Work Description:	Scaffolding work at D-block							
Contractor Name:	K. Krishna							
Prepared By:	Sai kumar							
Date:	01-02-2023							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E = AxBxCxD Quantity	F Units
1	Scaffolding work at D-block		154.00	1.00	54.00	1.00	8316.00	sqft
	Flat no-05,07,06	Double scaffolding						
	Flat no-05 Southside,6,7 Westside,Eastside							

Allowance for Consumables

K. Krishna.
Mallapur
Hyderabad

Date: 01.02.23

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Scaffolding work at D-block.
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards double Scaffolding work for flat no-05,06,7 North,East,West side External painting,cera board fixing works done at D-block Total Amount = 58,212 /- Work done from date 12.12.22 to date 04.01.23.	Rs. 11,642 /-

Amount in words : Eleven Thousand Six Hundred and Forty Two Rupees Only.

Sign: K. Krishna

Bill for Equipment Allowance

K. Krishna.
Mallapur
Hyderabad

Date: 01.02.23

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Scaffolding work at D-block .
Towards: Allowance for Equipment.

S No.	Description	Amount
1.	Brief description of work done: Towards double Scaffolding work for flat no-05,06,7 North,East,West side External painting,cera board fixing works done at D-block Total Amount = 58,212 /- Work done from date 12.12.22 to date 04.01.23.	Rs. 23,284 /-

Amount in words : Twenty Three Thousand Two Hundred and Eighty Four Rupees Only.

Sign: K. Krishna