

ESTIMATE SHEET							
Company Name:		Crecentia Labs Pvt Ltd		Approved by:		Subba Reddy	
Project:		GV ONE		Sign:			
Work Description :		East Side compound wall plastering and south block pcc		Work start date:		29-12-2022	
Contractor:		Nille Krishna		Work end date:		25-01-2023	
Prepared By:		Md Mursalim Ansari		Date :		01-02-2023	
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total
1	East Side Compound wall	Hacking	756	sft	1	756	
		One coat plastering	756	sft	16	12,096	
2	South Block PCC	raft 6	544	sft	6	3,266	
		F1	62	sft	6	372	
		CF1	326	sft	6	1,956	
		F5	362	sft	6	2,170	
		Retaining wall footing PCC Grid F/6' to D/8	323	sft	6	1,940	
					Total Amount	22,556	

MEASUREMENT SHEET									
Company Name:		Crecentia Labs Pvt Ltd			Approved by:		Subba Reddy		
Project:		GV ONE			Sign:				
Work Description :		East Side compound wall plastering and south block pcc			Work start date:		29-12-2022		
Contractor:		Nille Krishna			Work end date:		25-01-2023		
Prepared By:		Md Mursalim Ansari			Date :		01-02-2023		
			A	B	C	D	E=AxBxCxD	F	G=Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	East Side Compound wall	Hacking	54	1	7	2	756		
		One coat plastering	54	1	7	2	756		
2	South Block PCC	raft 6	41.492	13.12	1	1	544		
		F1	7.872	7.872	1	1	62		
		CF1	23.944	13.612	1	1	326		
		F5	13.448	13.448	1	2	362		
		Retaining wall footing PCC Grid F/6' to D/8	37.9168	8.528	1	1	323		
						<b>Total</b>	2,056		

## Allowance for Consumables

Nelli krishna  
9-160-9-11 bhalaji nager  
Andhra pardesh

Date: 01.02.2023.

**In favor of:** Crescentia Labs Pvt Ltd.  
**Project / Site:** GV ONE  
**Location:** Genome Valley, Turkapally  
**Type of Work:** East Side compound wall plastering and south block pcc

**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards East Side compound wall plastering and south block pcc works at site. Total Amount = Rs: 22,556/- Work done from date 29.12.2022 to date 25.01.2023.	Rs: 4,511/-

Amount in words: Four thousand five hundred eleven Rupees only.

Sign: \_\_\_\_\_

## Bill for Equipment Allowance

Nelli krishna  
9-160-9-11 bhalaji nager  
Andhra pardesh

Date: 01.02.2023.

**In favor of:** Crescentia Labs Pvt Ltd.  
**Project / Site:** GV ONE  
**Location:** Genome Valley, Turkapally  
**Type of Work:** East Side compound wall plastering and south block pcc

**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards East Side compound wall plastering and south block pcc works at site. Total Amount = Rs: 22,556/- Work done from date 29.12.2022 to date 25.01.2023.	Rs: 9,022/-

Amount in words: Nine thousand twenty two Rupees only.

Sign: \_\_\_\_\_

Bill for Labour Charges

Nelli krishna  
9-160-9-11 bhalaji nager  
Andhra pardesh

Date: 01.02.2023.


**In favor of:** Crescentia Labs Pvt Ltd.  
**Project / Site:** GV ONE  
**Location:** Genome Valley, Turkapally  
**Type of Work:** East Side compound wall plastering and south block pcc  
**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards East Side compound wall plastering and south block pcc works at site. Total Amount = Rs: 22,556/- Work done from date 29.12.2022 to date 25.01.2023.	Rs: 9,022/-

Amount in words: Nine thousand twenty two Rupees only.

Sign: \_\_\_\_\_

**Construction division.  
Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		40		Date - site bills Register		02-02-23	
Company Name:		Crescentia Lab Pvt Ltd		Site:		GIV ONE	
Name of Contractor		Nile Krishna					
Nature of work		East side compound wall plastering and south block					
Work done		From Date		To Date			
		29-12-2023		25-01-2023			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Eastside Hacking	756	1	Sft	756		
2.	One coat plastering	756	16	Sft	12096		
3.	South block per'p paths	544	6	Sft	3266		
4.	F1	62	6	Sft	372		
5.	CE1	326	6	Sft	1956		
6.	ES	362	6	Sft	2170		
7.	R/W footing	323	6	Sft	1940		
8.							
9.							
10.							
11.	Total:				22,556		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 02/02/2023		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**APPROVED BY**  
  
**02 FEB 2023**  
  
**S. V. Subba Reddy**  
Project Manager