

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1915		Date - site bills Register		01/02/2023	
Company Name:		MRMLLP		Site:		G.M.R	
Name of Contractor		Rebha Pandey.					
Nature of work		c-Block Southside 114'6" driveway plastering work done					
Work done		From Date		20/12/2022		To Date	
Sl. No.	Villa/Fist/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Towards c-Block	4561	16/-	SFT	72,976		
2.	Southside 114'6"						
3.	driveway plaster						
4.	-ng work done						
5.							
6.							
7.							
8.							
9.							
10.							
11.	Totals:				72,976		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input checked="" type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : All works completed							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Note: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for site charges, earth work, masonry civil contractors. 3. Wherever not applicable - III NA. 4. Estimate and measurement sheets are not required for masonry jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name: MRMLLP

Project: Gulmohar Residency

Work Description: C-Block south side 114'6" driveway plastering work done

Contractor Name: Rekha Pandey

Prepared By: K.Srikanth

Date: 01.02.23

Approved by: Ramprasad

Sign:

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units
1	C-Block	Slab area	136.00	23.00	1.00	1.00	3128.00	sft
	South side driveway	Beam(DB 11)	23.00	0.75	1.00	6.00	103.50	sft
	Plastering work done	Beam(DB31)	23.00	1.24	1.00	3.00	85.56	sft
		Beam(DB30)	23.00	1.24	1.00	2.00	57.04	sft
		Beam(DB12)	136.00	0.75	1.50	2.00	306.00	sft
		Parapitwall	136.00	1.00	3.24	2.00	881.28	sft
							4561.38	sft

ESTIMATE SHEET

Company Name: MRMLLP

Approved by: Ramprasad

Project: Gulmohar Residency

Sign:

Work Description: C-Block south side 114'6" driveway plastering work done

Contractor Name: Rekha Pandey

Prepared By: K. Srikanth

Date: 01.02.23

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	C-Block	Southside Driveway 114'6" plastering work done	4561.00	flats	16.00	72,976

Amount In words: Seventy Two Thousand Nine Hundred Seventy Six Rupees Only

Bill for Labour Charges

Rekha Pandey,
mallapur

Date: 01.02.23

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: C-Block Southside 114'6" driveway plastering work done
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards C-Block Southside 114'6" driveway plastering work done. Total Amount = 72,976./- Work done from date 20.12.22 to date 30.12.22	Rs.29,190/-

Amount in words: Twenty Nine Thousand One Hundred Ninety Rupees Only.

Sign: _____

Allowance for Consumables

Rekha Pandey
Mallapur

Date: 01.02.23

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: C-Block South side 114'6" driveway plastering work done
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: C-Block south side 114'6" Driveway Plastering work done . Total Amount = 72,976./- Work done from date 20.12.22 to date 30.12.22	Rs.14,595/-

Amount in words: Fourteen Thousand Five Hundred Ninety Five Rupees Only.

Sign: _____

Bill for Equipment Allowance

Rekha Pandey,
Mallapur

Date: 01.02.23

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: C-Block Southside 114'6" driveway plastering work done
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards C-Block South side 114'6". Total Driveway plastering work done Amount =72,976./- Work done from date 20.12.22 to date 30.12.22	Rs.29,190/-

Amount in words: Twenty Nine Thousand One Hundred Ninety Rupees Only.

Sign: _____