

Construction division.
Advice for giving credit to contractors/suppliers.


Sl. No. - site bills register		10589		Date - site bills Register		02/02/2023	
Company Name:		mmrk-up		Site:		GHT	
Name of Contractor		RAVI CHAND MACHRYA					
Nature of work		tile work					
Work done		From Date		28/01/2023		To Date	
						01/02/2023	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-Block	523	16/-	sq	8,368/-		
2.	2nd floor						
3.	Corridor						
4.	skirting						
5.	A-Block	1204	16/-	sq	19,264		
6.	3rd floor	1065	20/-	sq	21,305		
7.	Corridor tile						
8.	A-Block	1204	16/-	sq	19,264		
9.	4th floor	1065	20/-	sq	21,305		
10.	Corridor tile						
11.	Total:				89,501		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 02/02/2023		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be submitted within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

02 FEB 2023

A. SURESH
PROJECT MANAGER

Measurement Sheet									
Company Name:		MMR Kowkur LLP							
Project:		GHT							
Description : A Block Corridor tile laying 3rd & 4 th floor work done details									
Prepared By:		A Suresh							
Date :		02 February 2023							
Name of the Contractor :									
Ravichand Machiya									
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	A Block	Corridor tile							
	Flat no314	2x2 tile	59.0	2.00	1.00	1.00	118.0	Sft	
	Flat no 4 & 5 area		9.9	2.00	1.00	1.00	19.8	Sft	
	Flat no315		28.0	7.00	1.00	1.00	196.0	Sft	
	Flat no 3 & 4 staircase area		33.3	2.00	1.00	1.00	66.7	Sft	
	Flat no16 to 17		88.0	2.00	1.00	1.00	176.0	Sft	
	Flat no 2& 3 Staircase area		9.9	2.00	1.00	1.00	19.8	Sft	
	Flat no301 to 302 corridor		38.2	2.00	1.00	1.00	76.3	Sft	
	Skirting	2x2 tile	59.0	1.00	1.00	2.00	118.00	Rft	
			9.9	1.00	1.00	2.00	19.80	Rft	
			28.0	1.00	1.00	2.00	56.00	Rft	
			33.3	1.00	1.00	2.00	66.50	Rft	
			88.0	1.00	1.00	2.00	176.00	Rft	
			9.9	1.00	1.00	2.00	19.80	Rft	
			38.1	1.00	1.00	2.00	76.24	Rft	
									1204.96
2	Flat no314	Large tile	59.0	4.00	1.00	1.00	236.00	Sft	
	Flat no 4 & 5 area	Large tile	9.9	4.00	1.00	1.00	39.64	Sft	
	Flat no315	Large tile	28.0	4.00	1.00	1.00	112.00	Sft	
	Flat no 3 & 4 staircase area	Large tile	33.3	4.00	1.00	1.00	133.32	Sft	
	Flat no16 to 17	Large tile	88.0	4.00	1.00	1.00	352.00	Sft	
	Flat no 2& 3 Staircase area	Large tile	9.9	4.00	1.00	1.00	39.64	Sft	
	Flat no301 to 302 corridor	Large tile	38.2	4.00	1.00	1.00	152.64	Sft	1065.24
		2x2 tile	59.0	1.00	1.00	2.00	118.00	Rft	
	2nd Floor corridor		9.9	1.00	1.00	2.00	19.80	Rft	
	Skirting		28.0	1.00	1.00	2.00	56.00	Rft	
			33.3	1.00	1.00	2.00	66.50	Rft	
			88.0	1.00	1.00	2.00	176.00	Rft	
			9.9	1.00	1.00	2.00	19.80	Rft	
			38.1	1.00	1.00	2.00	76.24	Rft	532.34


 02 FEB 2023
 PROJECT MANAGER

Bill For Labour Charges

Ravichand Machiya
Plot no 813, Madhapur,
Ranga reddy
,Telegana 500081


Date:02-02-2023

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur

Type of Work: Tile work
Towards: Labour Charges


S No.	Description	Amount
1.	Brief description of work done: Towards:-A Block Corridor 2 nd skirting & 3 rd floor & 4 th floor corridor tile laying work done Total Amount is Rs :89,501/- Work Done from date:26-01-2023 date:02-02-20232	Rs.35,800/-

Amount in words: Thirty Five Thousand Eight hundred Only/-



Sign: _____

Ravi



Bill For Hire Equipment Charges

Ravichand Machiya
Plot no 813, Madhapur,
Ranga reddy
,Telegana 500081


Date:02-02-2023

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur



Type of Work: Tile work
Towards: Allowance For Hire Equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:-A Block Corridor 2 nd skirting & 3 rd floor & 4 th floor corridor tile laying work done Total Amount is Rs :89,501/- Work Done from date:26-01-2023 date:02-02-20232	Rs.35,800/-

Amount in words: Thirty Five Thousand Eight hundred Only/-



Sign: _____



Bill For Consumable Charges

Ravichand Machiya
Plot no 813, Madhapur,
Ranga reddy
,Telegana 500081


Date:02-02-2023

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur

Type of Work: Tile work
Towards: Allowance For Consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:-A Block Corridor 2 nd skirting & 3 rd floor & 4 th floor corridor tile laying work done Total Amount is Rs :89,501/- Work Done from date:26-01-2023 date:02-02-20232	Rs.17,900/-

Amount in words: Seventeen Thousand Nine hundred Only/-



Sign: Ravi

