


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		41		Date - site bills Register		03.02.2023	
Company Name:		Crescent Labs Pvt Ltd		Site:		Gr-0ne	
Name of Contractor		T. Kurmanna					
Nature of work		Excavation, Dressing and hole drilling					
Work done		From Date		To Date			
		21/01/23		02/02/23			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	South block Hole drilling	210	40	Rft	8400		
2.	into rock for 6 footings	-	-				
3.	Compound Wall cast	1082.73	200	CFE	2165		
4.	excavation & Dressing	360.91	1	Sft	361		
5.	Site office excavation	744	2	CFE	1488		
6.	Dressing	160	1	Sft	160		
7.	P.C.C	160	5	Sft	800		
8.	Steel Shit/struts	10	LS	Items	3000		
9.	from West side to						
10.	North side of building						
11.	Total:				16,374/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 03/02/2023		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
03 FEB 2023
T. Kurmanna Reddy
Project Manager

ESTIMATE SHEET							
Company Name:		Crecentia Labs Pvt Ltd	Approved by:		Subba Reddy		
Project:		GV ONE	Sign:				
Work Description :		Excavation, dressing and hole drilling			21-01-2023		
Contractor:		T. Kurmanna	Work end date:	02-02-2023			
Prepared By:		Abdul Rahman	Date :	03-02-2023			
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total
1	South block South west 6 footings	Hole drilling into rock for footings anchoring - F7 -4nos CF1, F5	210.00	Rft	40	8400	8400
2	Compound wall East side	Excavation for compound wall raft pcc	1082.73	cft	2	2165	2526
		Dressing for compound wall raft pcc	360.91	sft	1	361	
3	Site Office	Excavation for foundation of Office	744.00	cft	2	1488	2448
		Dressing for foundation of Office	160.00	sft	1	160	
		PCC for foundation of Office	160.00	sft	5	800	
4	Steel Shifting	Steel shifting from west side to north side of building	10.00	Tons	Lumpsum	3000	3000
						Total	16374

MEASUREMENT SHEET									
Company Name:		Crecentia Labs Pvt Ltd			Approved by:		Subba Reddy		
Project:		GV ONE			Sign:				
Work Description :		Excavation, dressing and hole drilling into rock			Work start date:		21-01-2023		
Contractor:		T. Kurmanna			Work end date:		02-02-2023		
Prepared By:		Abdul Rahman			Date :		03-02-2023		
			A	B	C	D	E=AxBxCxD	F	G=Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	South block South west 6 footings	Hole drilling into rock for footings anchoring - F7 -4nos CF1, F5	1	1	3	70	210.00	Rft	210.00
2	Compound wall East side	Excavation for compound wall raft pcc	72.2	5	3	1	1082.73	cft	1443.64
		Dressing for compound wall raft pcc	72.2	5	1	1	360.91	sft	
3	Site Office	Excavation for foundation of Office	124.0	2	3	1	744.00	cft	1064.0
		Dressing for foundation of Office	80.0	2	1	1	160.00	sft	
		PCC for foundation of Office	80.0	2	1	1	160.00	sft	
4	Steel Shifting	Steel shifting from west side to north side of building 8mm &10mm	1	1	1	1	10	Tons	10

Bill for Equipment Allowance

T. Kurmanna
1-72 Pallamarri, Mahabub nager
Andhra Pradesh 509409.

Date: 03.02.2023

In favor of: Crescentia Labs Pvt Ltd.
Project / Site: GV ONE
Location: Genome Valley, Turkapally
Type of Work: Excavation, Dressing and hole drilling

Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Excavation, Dressing and hole drilling works at site. Total Amount = Rs:16,374/- Work done from date 21.01.2023 to date 02.02.2023.	Rs: 6,549/-

Amount in words: Six thousand five hundred forty nine Rupees only.

Sign: _____

Bill for Labour Charges

T. Kurmanna
1-72 Pallamarri, Mahabub nager
Andhra Pradesh 509409.

Date: 03.02.2023

In favor of: Crescentia Labs Pvt Ltd.
Project / Site: GV ONE
Location: Genome Valley, Turkapally
Type of Work: Excavation, Dressing and hole drilling

Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Excavation, Dressing and hole drilling works at site. Total Amount = Rs:16,374/- Work done from date 21.01.2023 to date 02.02.2023.	Rs: 6,549/-

Amount in words: Six thousand five hundred forty nine Rupees only.

Sign: _____

Allowance for Consumables

T. Kurmanna
1-72 Pallamarri, Mahabub nager
Andhra Pradesh 509409.

Date: 03.02.2023

In favor of: Crescentia Labs Pvt Ltd.
Project / Site: GV ONE
Location: Genome Valley, Turkapally
Type of Work: Excavation, Dressing and hole drilling

Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards Excavation, Dressing and hole drilling works at site. Total Amount = Rs:16,374/- Work done from date 21.01.2023 to date 02.02.2023.	Rs: 3,274/-

Amount in words: Three thousand two hundred seventy four Rupees only.

Sign: _____