

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	842	Date - site bills Register	06/02/23
Company Name:	GVRG	Site:	Innapalis.
Name of Contractor	Janaidhan		
Nature of work	2727 west Lobby External cladding		
Work done	From Date	To Date	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	2727 west external	320	26	sft	8320.00	
2.	2727 west side window	400	5	ft	2000.00	
3.	2727 south side "	360	5	ft	1800.00	
4.	st stair case	575	5	ft	2875.00	
5.	North ramp	1050	5	ft	5250.00	
6.	Railing wall near gate	360	5	ft	1800.00	
7.	2727 second					
8.	floor	483	13.50	sft	6,464.00	
9.						
10.						
11.	Total:				28,510.00	

Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:	<input type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks :

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date:	Date:	Date:
Sign: <i>Maulay</i>	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET									
Company Name:		GVRG							Approved by:
Project:		Imopolis							Sign:
Work Description:		2727 west lobby external cladding							
Contractor Name:		Janardhan Prasad							
Prepared By:		T Madhu							
Date:		03-02-2023							
S. No.	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	
1	2727 West external wall cladding	G floor to 3rd floor	1.00	2.00	80.00	2.00	370.00	Sq	
2	2727 west side windows	tiles laying on window wall	50.00	1.00	1.00	8.00	400.00	Rt	
3	2727 south side windows		45.00	1.00	1.00	8.00	360.00	Rt	
4	S/E staircase	granite laying on beam	60.00	1.00	1.00	5.00	300.00	Rt	
			55.00	1.00	1.00	5.00	275.00	Rt	
5	North ramp	Ramp floor part	5.00	1.00	1.00	50.00	250.00	Rt	
		Groove chamfering	10.00	1.00	1.00	50.00	500.00	Rt	
		skirting	100.00	1.00	1.00	1.00	100.00	Rt	
		skirting chamfering	200.00	1.00	1.00	1.00	200.00	Rt	
		sidewall cladding	60.00	1.00	1.00	1.00	60.00	Rt	
6	Railing wall near gate	wall side groove chamfering	1.00	1.00	1.00	120.00	120.00	Rt	
		granite on wall top	60.00	1.00	1.00	1.00	60.00	Rt	
		wall top granite chamfering	60.00	1.00	1.00	2.00	120.00	Rt	
7	2727 second floor	tiles laying on glazing east	115.00	1.00	1.00	1.00	115.00	Sq	
		tiles laying on glazing west	110.00	1.00	1.00	1.00	110.00	Sq	
		tiles laying on glazing north	145.00	1.00	1.00	1.00	145.00	Sq	
		tiles laying on glazing south	113.00	1.00	1.00	1.00	113.00	Sq	