


Construction division.
Advice for giving credit to contractors/suppliers.


Sl. No. – site bills register		10586		Date - site bills Register		07/02/2023	
Company Name:		MMAK-UP		Site:		GHT	
Name of Contractor		me latol. Delle					
Nature of work		Tile work					
Work done		From Date		26/01/2023		To Date	
						06/02/2023	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A - 303	01	37,088	NO	37,088		
2.	A - 315	01	40,064	NO	40,064		
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				77,152		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 07/02/2023		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.


07 FEB 2023

PROJECT MANAGER

Estimate Sheet									
Company Name:		MMR KOWKUR LLP			Approved by:				
Project:		GHT			Sign:				
work description:		Flooring work done Flats details							
Prepared By :		A Suresh							
Contractor Name :		Mewalal dallu							
Date:		7-Feb-2023			Work done to date :28-01-2023				
		A			work done from date 6-02-2023				
S No.	Item Description	Quantity	Units	Rate	D=AxC E=Sum of D	Item Head Total	Remarks		
1	Flat no A-303								
	Floor Tile	1,467	Sft	16	23,472				
	Toilets	600	Sft	18	10,800				
	Utility Tile	176	Sft	16	2,816				
					37,088				
2	Flat no A-315								
	Floor Tile	1,653	Sft	16	26,448				
	Toilets	600	Sft	18	10,800				
	Utility Tile	176	Sft	16	2,816				
					40,064				
						77,152			


 APPROVED BY
07 FEB 2023
 A SURESH
 PROJECT MANAGER

Measurement Sheet												
Company Name:		MMR Kowkur LLP										
Project:		GHT										
Description :		Flooring work done Flats details										
Prepared By:		A Suresh										
Date :		07 February 2023										
Name of the Contractor :		Mewalal dallu										
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total	Remarks		
1	Flat no A- 303	Virtrified tile	1,149	1	1	1	1,149	Sft				
		SUBA 67%					-					
		Skerting	318	1	1	1	318	Rft	1,467			
		Bathroom tile	1	1	1	3	3	Nos	3			
		Utility Tile	176	1	1	1	176	Sft	176			
	Flat no A- 315	Virtrified tile	1,303	1	1	1	1,303	Sft				
		SUBA 67%					-					
		Skerting	350	1	1	1	350	Rft	1,653			
		Bathroom tile	1	1	1	3	3	Nos	3			
		Utility Tile	176	1	1	1	176	Sft	176			


07 FEB 2023
 SURESH
 PROJECT MANAGER

Bill For Labour Charges

Mewalal Dallu
Plot no 37/93/45/1Madura nagar,Sainik puri,
Secenderbad
Telegana 500072


Date:07-02-2023

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur

Type of Work: Tile work
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Completion of A Block Flat no 303& 315floor tile laying work done Total Amount is Rs :77,152/- Work Done from date 26-11-2023 date:06-02--2023	Rs.30,860/-

Amount in words: Thirty thousand Eight hundred Sixty Only/-



Sign: _____

Bill For Hire Equipment Charges

Mewalal Dallu
Plot no 37/93/45/1Madura nagar,Sainik puri,
Secenderbad
Telegana 500072


Date:07-02-2023

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur

Type of Work: Tile work
Towards: Allowance for hire equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Completion of A Block Flat no 303& 315floor tile laying work done Total Amount is Rs :77,152/- Work Done from date 26-11-2023 date:06-02--2023	Rs.30,860/-

Amount in words: Thirty thousand Eight hundred Sixty Only/-



Sign: _____

Bill For Consumable Charges

Mewalal Dally
Plot no 37/93/45/1Madura nagar,Sainik puri,
Secenderbad
Telegana 500072


Date:07-02-2023

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur

Type of Work: Tile work
Towards: Allowance for Consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Completion of A Block Flat no 303& 315floor tile laying work done Total Amount is Rs :77,152/- Work Done from date 26-11-2023 date:06-02--2023	Rs.15,430/-

Amount in words: Fifteen thousand Four hundred thirty Only/-



Sign: Mewalal Dally