


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		40		Date - site bills Register		07/02/23	
Company Name:		Dr. VPR Bitech Pvt. Ltd		Site:		Nex-topolis	
Name of Contractor		K. Kashanna					
Nature of work		Column - 03 Main block - Centering work					
Work done		From Date		To Date			
		10/11/22		01/12/22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Column - 03	8856.33	65	SFT	5,75,662/-		
2.	Tie Beam	3197.10	65	SFT	2,07,812/-		
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				7,83,474/-		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : work completed							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 07/02/23		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



Measurement Sheet									
Company Name: Dr NRK Biotech pvt ltd									
Project Name: Nextopolis									
Work Description: column-3									
Contractor Name: K.Kashanna									
Prepared By: G.Rahul									
Date: 07.02.2023									
Approved By: C.BALAMURALIKRISHNA									
Sign									
S.No.	Item Head	Item Description	A	B	C	D	E=AxBxCxD	Units	Total Quantity
			Length	Breadth	Height	No's	Quantity		
1	Columns	C1	2.21	4.00	15.09	19.00	2539.88	sft	
		C2 & C3	1.97	4.00	15.09	24.00	2851.79	sft	
		C4	1.50	4.00	15.09	8.00	724.32	sft	
		C5	1	6.00	15.09	11.00	995.94	sft	
		C6	1	6.60	15.09	4.00	399.38	sft	
		C7	1	5.00	15.09	16.00	1207.20	sft	
		C8	1	9.20	15.09	1.00	138.83	sft	8856.33
2	Tie Beam	B1	434.86	4.50	1.00	1.00	1956.89	sft	
		B2	310.05	4.00	1.00	1.00	1240.22	sft	
							3197.10		3197.10

**Bill of Labour Charge**

K.KASHANNA  
Vinobha nagar  
Hyderabad - 500087

Date: 07.02.2023

**In favor of:** Nextopolis  
**Project / Site:** DR.NRK BIOTECH PVT LTD  
**Location:** Thurkapelly  
**Type of Work:** centering work  
**Towards:** Labour Charge

S.No.	Description	Amount
1.	Brief Description of work done: Towards Completion of column-3 Total Amount = 783474/- Work Done from date: -10-11-2022 to date -01-12-2022	Rs.156694/-

Amount in words: Rs. One lakh fifty six thousand six hundred and ninety four only.

Sign: \_\_\_\_\_

**Bill of equipment Allowance**

K.KASHANNA  
Vinobha nagar  
Hyderabad - 500087

Date: 07-02-2023

**In favor of:** Nextopolis  
**Project / Site:** DR.NRK BIOTECH PVT LTD  
**Location:** Thurkapelly

**Type of Work:** centering work  
**Towards:** equipment allowance

1.	Brief Description of work done: Towards Completion of column-3 Total Amount = 783474/- Work Done from date: -10-11-2022 to date -01-12-2022	Rs.626779/-
----	---	-------------

Amount in words: Rs.six lakhs twenty six thousand seven hundred and seventy nine only.

Sign: \_\_\_\_\_