


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1427		Date - site bills Register		06-02-23	
Company Name:		MPPL		Site:		mayflower platinum	
Name of Contractor		A. Basha					
Nature of work		painting walls.					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Seepage						
2.	patch work						
3.	lypam						
4.	C-1004, 903, 604						
5.	606, 602	1,100	9.50	Rft	10,450 = 00		
6.							
7.	B-903 904 603						
8.	A-306 A-808	900	9.50	Rft	8,550 = 00		
9.	B-302	160	9.50	Rft	1,520 = 00		
10.	GST 18%				3,693.60		
11.	Total:				24,213.60		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 6/2/23		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name:	MPL	Prepared by:	N.Subhash						
Project:	May Flower Platinum								
Work Description:	Painting Work								
Contractor Name:	A.Basha								
Date:	06.09.2022								
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total		
	Seepage patch work lupam								
1	C-1004,C-903,C-604,C-606,C-602	1500sft	1,100.00	Rft	9.50	10,450.00			
2	B-903,B-904,B-603,A-306,A-808,	1800 sft	900.00	Rft	9.50	8,550.00			
3	B-302	2140 sft	160.00	Rft	9.50	1,520.00			
				Amount			20,520.00		
				GST 18%			3,693.60		
				Total Amount			24,213.60		
	Amount in words :- Twenty Four Thousand and two Hundred and thirteen Rupees Only								

MEASUREMENT SHEET

Company Name:		MPL	Prepared by:		N.Subhash				
Project:		May Flower Platinum							
Work Description:		Painting Work							
Contractor Name:		A.Basha							
Date:		06.02.2022							
S.No	Item Head		A Length	B Width	C Height	Nos	Quantity	Units	Total Head
	Seepage patch work lupam								
1	C-1004,C-903,C-604,C-606,C-602	1500sf	70.00	1.00	2.00	5.00	700.00	Rft	
			20.00	1.00	2.00	5.00	200.00	Rft	
			10.00	1.00	1.00	5.00	50.00	Rft	
			20.00	1.00	1.50	5.00	150.00	Rft	1,100.00
2	B-903,B-904,B-603,A-306,A-808,	1800 sf	50.00	1.00	2.00	5.00	500.00	Rft	
			20.00	1.00	2.00	5.00	200.00	Rft	
			10.00	1.00	1.00	5.00	50.00	Rft	
			20.00	1.00	1.50	5.00	150.00	Rft	900.00
			40.00	1.00	2.00	1.00	80.00	Rft	
3	B-302	2140 sf	20.00	1.00	2.00	1.00	40.00	Rft	
			10.00	1.00	1.00	1.00	10.00	Rft	
			30.00	1.00	1.00	1.00	30.00	Rft	160.00