

Construction division.  
Advice for giving credit to contractors/suppliers.


Sl. No. – site bills register		10589		Date - site bills Register		10/02/2023	
Company Name:		MMAK-UP		Site:		GHT	
Name of Contractor		RAVICHAND MACHIAO					
Nature of work		TILE WORK					
Work done		From Date		03/02/2023		To Date	
						09/02/2023	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-Block						
1.	5th floor	1204	16	sft	19,264		
2.	Corridor	1,065	20	sft	21,305		
3.	tile						
4.	A-Block						
5.	6th floor	1204	16	sft	19,264		
6.	Corridor tile	1,065	20	sft	21,305		
7.							
8.							
9.							
10.							
11.	Total:				81,133		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 10/02/2023		Date:			Date:		
Sign:		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.


17 FEB 2023  
10 FEB 2023  
A. SURESH  
PROJECT MANAGER

Estimate Sheet													
Company Name:		MMR KOWKUR LLP											Approved by:
Project:		GHT											Sign:
work description:		B Block Corridor tile laying work done details											
Prepared By :		A Suresh											
Contractor Name :		Ravichand Machiya											Work done to date :03-02-2023
Date:		10-Feb-2023											work done from date :09-02-2023
		A											E=Sum of D
S No.	Item Description	Quantity	Units	Rate	Amount	D=AxC	Item Head Total	Remarks					
A Block 4th floor													
1	Virtrified tiles	1,204	Sft	16	19,264								
	Large tile	1,065	Sft	20	21,305								
2 A Block 5th floor													
	Virtrified tiles	1,204	Sft	16	19,264								
	Large tile	1,065	Sft	20	21,300								
Total Amount (A+B)											81,133		

*(Signature)*




Measurement Sheet		MMR Kowkur LLP													
Company Name:		GHT													
Project:		A Block Corridor tile laying 5th & 6th floor work done details													
Description :		A SURESH													
Prepared By:		10 February 2023													
Date :		Ravichand Machiya													
Name of the Contractor :															
S No.	Item Head	Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total						
1	A Block	4 th floor Corridor tile	59.0	2.00	1.00	1.00	118.0	Sft							
	Flat no414	2x2 tile	9.9	2.00	1.00	1.00	19.8	Sft							
	Flat no 4 & 5 area		28.0	7.00	1.00	1.00	196.0	Sft							
	Flat no415		33.3	2.00	1.00	1.00	66.7	Sft							
	Flat no 3 & 4 staircase area		88.0	2.00	1.00	1.00	176.0	Sft							
	Flat no16 to 17		9.9	2.00	1.00	1.00	19.8	Sft							
	Flat no 2& 3 Staircase area		38.2	2.00	1.00	1.00	76.3	Sft							
	Flat no301 to 302 corridor		59.0	1.00	1.00	2.00	118.00	Rft							
	Skirting	2x2 tile	9.9	1.00	1.00	2.00	19.80	Rft							
			28.0	1.00	1.00	2.00	56.00	Rft							
			33.3	1.00	1.00	2.00	66.50	Rft							
			88.0	1.00	1.00	2.00	176.00	Rft							
			9.9	1.00	1.00	2.00	19.80	Rft							
			38.1	1.00	1.00	2.00	76.24	Rft	1204.96						
2	Flat no415	Large tile	59.0	4.00	1.00	1.00	236.00	Sft							
	Flat no 4 & 5 area	Large tile	9.9	4.00	1.00	1.00	39.64	Sft							
	Flat no515	Large tile	28.0	4.00	1.00	1.00	112.00	Sft							
	Flat no 3 & 4 staircase area	Large tile	33.3	4.00	1.00	1.00	133.32	Sft							
	Flat no16 to 17	Large tile	88.0	4.00	1.00	1.00	352.00	Sft							
	Flat no 2& 3 Staircase area	Large tile	9.9	4.00	1.00	1.00	39.64	Sft							
	Flat no301 to 302 corridor	Large tile	38.2	4.00	1.00	1.00	152.64	Sft	1065.24						
								Sft							
	A Block	5 th floor Corridor tile													
	Flat no514	2x2 tile	59.0	2.00	1.00	1.00	118.0	Sft							
	Flat no 4 & 5 area		9.9	2.00	1.00	1.00	19.8	Sft							
	Flat no415		28.0	7.00	1.00	1.00	196.0	Sft							
	Flat no 3 & 4 staircase area		33.3	2.00	1.00	1.00	66.7	Sft							
	Flat no16 to 17		88.0	2.00	1.00	1.00	176.0	Sft							

  
 10 FEB 2023  
 PROJECT MANAGER

Flat no 2& 3 Staircase area		9.9	2.00	1.00	1.00	1.00	19.8	Sft
Flat no301 to 302 corridor		38.2	2.00	1.00	1.00	1.00	76.3	Sft
Skirting	2x2 tile	59.0	1.00	1.00	1.00	2.00	118.00	Rft
		9.9	1.00	1.00	1.00	2.00	19.80	Rft
		28.0	1.00	1.00	1.00	2.00	56.00	Rft
		33.3	1.00	1.00	1.00	2.00	66.50	Rft
		88.0	1.00	1.00	1.00	2.00	176.00	Rft
		9.9	1.00	1.00	1.00	2.00	19.80	Rft
		38.1	1.00	1.00	1.00	2.00	76.24	Rft
								1204.96
Flat no515	Large tile	59.0	4.00	1.00	1.00	1.00	236.00	Sft
Flat no 4 & 5 area	Large tile	9.9	4.00	1.00	1.00	1.00	39.64	Sft
Flat no515	Large tile	28.0	4.00	1.00	1.00	1.00	112.00	Sft
Flat no 3 & 4 staircase area	Large tile	33.3	4.00	1.00	1.00	1.00	133.32	Sft
Flat no16 to 17	Large tile	88.0	4.00	1.00	1.00	1.00	352.00	Sft
Flat no 2& 3 Staircase area	Large tile	9.9	4.00	1.00	1.00	1.00	39.64	Sft
Flat no301 to 302 corridor	Large tile	38.2	4.00	1.00	1.00	1.00	152.64	Sft
								1065.24

*Handwritten signature*



### Bill For Labour Charges

Ravichand Machiya  
Plot no 813, Madhapur,  
Ranga reddy  
,Telegana 500081

Date:10-02-2023

**In favor of:** MMR KOWKUR LLP  
**Project / Site:** GHT  
**Location:** Kawkur


**Type of Work:** Tile work  
**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:-A Block Corridor 2 <sup>nd</sup> skirting & 5th floor &6 th th floor corridor tile laying work done <b>Total Amount is Rs :81,133/-</b> Work Done from date:03-02-2203date:09-02-20232	Rs.32,453/-

Amount in words: Thirty Two Thousand Four hundred fifty three Only/-

Sign: \_\_\_\_\_

*Ravi*



### Bill For Hire equipment Charges

Ravichand Machiya  
Plot no 813, Madhapur,  
Ranga reddy  
,Telegana 500081

Date:10-02-2023


**In favor of:** MMR KOWKUR LLP  
**Project / Site:** GHT  
**Location:** Kawkur

**Type of Work:** Tile work  
**Towards:** Allowance For hire equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:-A Block Corridor 2 <sup>nd</sup> skirting & 5th floor &6 th th floor corridor tile laying work done <b>Total Amount is Rs :81,133/-</b> Work Done from date:03-02-2203date:09-02-20232	Rs.32,453/-

Amount in words: Thirty Two Thousand Four hundred fifty three Only/-

Sign: Ravi



### Bill For ConsumableCharges

Ravichand Machiya  
Plot no 813, Madhapur,  
Ranga reddy  
,Telegana 500081


Date:10-02-2023

**In favor of:** MMR KOWKUR LLP  
**Project / Site:** GHT  
**Location:** Kawkur

**Type of Work:** Tile work  
**Towards:** Allowance For Consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:-A Block Corridor 2 <sup>nd</sup> skirting & 5th floor & 6 th th floor corridor tile laying work done <b>Total Amount is Rs :81,133/-</b> Work Done from date:03-02-2203date:09-02-20232	Rs.16,266/-

Amount in words: Sixteen Thousand Two hundred sixty six Only/-



Sign: Ravi