


**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		43		Date - site bills Register		15.02.23	
Company Name:		Crescentia lks Rt / 17		Site:		GV-One.	
Name of Contractor		Andre Shiva					
Nature of work		R.C.C.					
Work done		From Date		To Date			
		10/01/23		10/02/23			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	South block footings	6699.56	59	Sft	3,95,274/-		
2.	F7, F8, F9, Reft 4						
3.	East side boundary	1353	34	Sft	46,016/-		
4.							
5.	South block P.C.C	384	10	Rft	3,839/-		
6.							
7.	South block P.C.C	3006.12	5	Sft	15,031/-		
8.	Concrete						
9.							
10.							
11.	Total:				4,60,159/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 15/02/2023		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

## ESTIMATE SHEET

Company Name:	Crecentia Labs Pvt Ltd	Approved by:	Subba Reddy				
Project:	GV ONE	Sign:					
Work Description :	RCC work for footings	Work start date:	10-01-2023				
Contractor:	Andre Shiva		10-02-2023				
Prepared By:	Abdul Rahman		10-02-2023				
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Remarks
1	North block footings	F7,F8,F8, Raft 4, Retaining wall raft	6699.56	sft	59	3,95,274	
2	East Boundary wall	Raft and wall	1353.41	sft	34	46,016	
3	South block footing pcc centering	F7,F8,F8, Raft 4 pcc centering	383.88	Rft	10	3,839	
4	South block footings pcc concrete	F7,F8,F8, Raft 4 pcc concrete	3006.12	sft	5	15,031	
Total						4,60,159	

MEASUREMENT SHEET									
Company Name:		Crecentia Labs Pvt Ltd			Approved by:		Subba Reddy		
Project:		GV ONE			Sign:				
Work Description :		RCC work for footings			Work start date:		10-01-2023		
Contractor:		Andre Shiva			Work end date:		10-02-2023		
Prepared By:		Abdul Rahman			Date :		10-02-2023		
			A	B	C	D	$E=(AxCx D)+(BxD)$	F	G=Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	South block footings	F7- Grid D5	61.68	237.69	2.46	1	389.47	sft	6700
		Step	31.50	61.98	1.72	1	116.23	sft	
		F8- Grid B5,C5	65.62	269.00	2.46	2	860.95	sft	
		Step	32.81	67.25	2.13	2	274.44	sft	
		Raft 4	193.03	4287.44	2.79	1	4825.77	sft	
		offset	84.58	1.00	1.15	1	98.13	sft	
		Retaining wall raft	13.124	111.95	1.72	1	134.55	sft	
2	East Boundary wall	East side boundary wall raft	72.182	5.00	0.75	1	775.96	sft	1353
		East side boundary wall	72.182	1.00	4	2	577.46	sft	
3	South block footings pcc centering	F7- Grid D5	65.62	1.00	1	1	65.62	rft	384
		F8- Grid B5,C5	68.90	1.00	1	1	68.90	rft	
		Raft 4	249.36	1.00	1	1	249.36	rft	
4	South block footings pcc concrete	F7- Grid D5	16.41	16.41	1	1	269.12	sft	3006
		F8- Grid B5,C5	18.05	18.05	1	1	325.64	sft	
		Raft 4	52.50	45.93	1	1	2411.35	sft	

Bill for Labour Charges

Andre Shiva  
515 RTC Coloy, Nagole road  
Telangana

Date: 15.02.23

**In favor of:** Crescentia Labs Pvt Ltd.  
**Project / Site:** GV ONE  
**Location:** Genome Valley, Turkapally  
**Type of Work:** RCC work for footing  
**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards RCC work for footing works at site. Total Amount = Rs:4,60,151/- Work done from date 10.01.23 to date 10.02.23.	Rs: 92,031/-

Amount in words: Nine two thousand thirty one Rupees only.

Sign: \_\_\_\_\_

## Bill for Equipment Allowance

Andre Shiva  
515 RTC Coloy, Nagole road  
Telangana

Date: 15.02.23

**In favor of:** Crescentia Labs Pvt Ltd.  
**Project / Site:** GV ONE  
**Location:** Genome Valley, Turkapally  
**Type of Work:** RCC work for footing

**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards RCC work for footing works at site. Total Amount = Rs:4,60,151/- Work done from date 10.01.23 to date 10.02.23.	Rs: 3,68,127/-

Amount in words: Three lakh sixty eight thousand one hundred twenty seven Rupees only..

Sign: \_\_\_\_\_