



Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		10598		Date - site bills Register		18/02/2023	
Company Name:		mmru-4p		Site:		G4T	
Name of Contractor		P. Praven Kumar					
Nature of work		Fabrication work					
Work done		From Date		01/01/2023		To Date	
						17/02/2023	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	ms frame	328	35	sqm	11,480		
2.	work done						
3.	band	744	20	sqm	14,880		
4.	L-Angle frame						
5.	work						
6.	Duct body	54	100	NO	5,400		
7.							
8.	Terrace-chip	300	30	NO	9,000		
9.							
10.							
11.	Total:				40,760		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		✓		PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 18/02/2023		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



Bill for For Labour charges

P Praveen Kumar

H.No 278/49/a/1/4

New Balaji nagar , Adikmet

Hyderbad, Districit,Telengana500044

Date: 18-02-2023

In favor of: MMRK LLP
Project / Site: GHT
Location: Kowkur

Type of Work: Misc fabrication work
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Misc Fabrication work done Total Amount in Rs : 40,750/- Work Done from date:01-01-20223to date 17-02-2023	Rs.16,300/

Amount in words: Sixteen Thousand Three hundred Only/

Sign: _____

Praveen



Bill for For Hire Equipment charges

P Praveen Kumar

H.No 278/49/a/1/4

New Balaji nagar , Adikmet

Hyderabad, Districit, Telengana 500044

Date: 18-02-2023


In favor of: MMRK LLP
Project / Site: GHT
Location: Kowkur

Type of Work: Misc fabrication work
Towards: Allowance for Hire Equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Misc Fabrication work done Total Amount in Rs : 40,750/- Work Done from date: 01-01-2022 to date 17-02-2023	Rs.16,300/

Amount in words: Sixteen Thousand Three hundred Only/

Sign: Praveen



Bill for For Consumable charges

P Praveen Kumar

H.No 278/49/a/1/4

New Balaji nagar , Adikmet

Hyderabad, Districit, Telengana 500044

Date: 18-02-2023

In favor of: MMRK LLP
Project / Site: GHT
Location: Kowkur

Type of Work: Misc fabrication work
Towards: Allowance for Consumable Charges


S No.	Description	Amount
1.	Brief description of work done: Towards:- Misc Fabrication work done Total Amount in Rs : 40,750/- Work Done from date:01-01-20223to date 17-02-2023	Rs.8,150/

Amount in words: Eight Thousand One hundred Fifty Only/

Sign: _____

Praveen


Praveen



Estimate sheet										
Company Name:	Mehta & Modi Realty Kowkur LLP								Work done from date : 01-01-2023	
Project:	GHT								work done todote 17-02-202	
work description:	MS Misc Works done details									
Prepared By	A Suresh								Approved by:	
Contractor Name	V Balakrishna								Sign:	
Date:	11 April 2022									
S No.	Item Description	A	Quantity	Units	C	Rate	D=AxC	E=Sum of D		Remarks
1	Ms Frame work	328	Sft	35	11,480					
2	L-angle frame work	744	Sft	20	14,870					
3	Duct Ladder	54	Nos	100	5,400					
4	Terrace u clamp	300	Nos	30	9,000					
								40,750		

18 FEB 2023
PROJECT MANAGER

Measurement Sheet		Melita & modirealty KowkurLLP											
Company Name:		GHT											
Project:		MS Squire pipe fixing frame work details											
Description :		A Suresh											
Prepared By:		18-02-2023											
Date :		P Praveen Kumar											
Name of the Contractor :													
A	S No.	Item Head	Item Description	A	B	C	D	E=AxBxC	F	G=Sum of E	Remarks		
	1	MS Frame work	Corridor	Length	Width	Height	Nos.	Quantity	Units				
		Shrea baord		9.50	1.00	7.50	1.00	71.25	Sft				
				13.00	1.00	9.50	1.00	123.50	Sft				
				14.00	1.00	9.50	1.00	133.00	Sft				
								-	Sft	328			
								-	Sft				
	2	Panel board	L- Angle Frames	10.50	13.50	1.00	1.00	141.75	Sft				
				10.50	10.00	1.00	1.00	105.00	Sft				
				10.50	18.00	1.00	2.00	378.00	Sft				
				8.50	14.00	1.00	1.00	119.00	Sft	743.50			
	3	Electrcial duct	Ms Duct ladder	5.00	1.00	1.00	54.00	54.00	Nos	54.00			
	4	Terrace U clamp	B	300.00	1.00	1.00	300.00	300.00	Nos	300.00			
										300.00			


18 FEB 2023
 PROJECT MANAGER