


**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		45		Date - site bills Register		22.02.23	
Company Name:		Crescent Labs Pvt Ltd		Site:		GV-Dne	
Name of Contractor		Nalls Krishna					
Nature of work		Brick work					
Work done		From Date		To Date			
		16/01/23		22/02/23			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Site office						
2.	Brick work	1845.50	24	Sft	44,292		
3.							
4.	Site Office	514.25	40	Sft	20,570		
5.	A-C-C-Works						
6.							
7.							
8.							
9.							
10.							
11.	Total:				64,862		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 22/2/2023		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



## MEASUREMENT SHEET

Company Name:		Crescentia Labs Pvt Ltd	Approved by:		Subba Reddy				
Project:		GV ONE	Sign:						
Work Description :		<del>Concrete machine Rooming</del> <i>Maintenance of Brickwork</i>			Work start date: 21-11-2022				
Contractor:		Nalli Krishna	Work end date:		07-12-2022				
Prepared By:		Abdul Rahman	Date :		07-12-2022				
			A	B	C	D	E=AxBxCxD	F	G=Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	Site Office brick work	Brickwork upto plinth beam 8"	114.00	1.00	3.00	1	342.00	sft	1845.50
		Brickwork conference 6"	51.50	1.00	11.00	1	566.50	sft	
		Deduction	4.00	1.00	4.00	2	32.00	sft	
		Brickwork sales office 6"	29.5	1.00	10	1	295.00	sft	
		Deduction	4.00	1.00	4.00	2	32.00	sft	
		Brickwork Engineers room 6"	48.50	1.00	11.00	1	533.50	sft	
		Deduction	4.00	1.00	4.00	3	48.00	sft	
		Brickwork Pantry and Toilet 4"	18.00	1.00	11.00	1	198.00	sft	
		Deduction	15	1.00	2.5	1	37.50	sft	
		Brickwork above sheet <i>Ref</i>	30	1.00	2	1	60.00	sft	
2	Site Office RCC work	lawn columns	1.5	1.00	7	2	21.00	sft	514.25
		lawn lintel	20	1.00	1.5	1	30.00	sft	
		lintels	4	1.00	1	7	28.00	sft	
		Chajjas	4.5	2.50	1	6	67.50	sft	
		kitchen platform	5	2.00	1	1	10.00	sft	
		Plinth beam steel, shuttering and concrete	159.00	1.00	2.25	1	357.75	sft	

## Allowance for Consumables

Nelli krishna  
9-160-9-11 bhalaji nager  
Andhra pardesh

Date: 22.02.23

**In favor of:** Crescentia Labs Pvt Ltd.  
**Project / Site:** GV ONE  
**Location:** Genome Valley, Turkapally  
**Type of Work:** Site office brickwork  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards site office brickwork works at site. Total Amount = Rs: 64,862/- Work done from date 16.02.2023 to date 22.02.2023.	Rs: 12,972/-

Amount in words: Twelve thousand nine hundred seventy two Rupees only.

Sign: \_\_\_\_\_

## Bill for Equipment Allowance

Nelli krishna  
9-160-9-11 bhalaji nager  
Andhra pardesh

Date: 22.02.23

**In favor of:** Crescentia Labs Pvt Ltd.  
**Project / Site:** GV ONE  
**Location:** Genome Valley, Turkapally  
**Type of Work:** Site office brickwork

**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards site office brickwork works at site. Total Amount = Rs: 64,862/- Work done from date 16.02.2023 to date 22.02.2023.	Rs: 25,944/-

Amount in words: Twenty five thousand nine hundred forty four Rupees only..

Sign: \_\_\_\_\_

Bill for Labour Charges

Nelli krishna  
9-160-9-11 bhalaji nager  
Andhra pardesh

Date: 22.02.23

**In favor of:** Crescentia Labs Pvt Ltd.  
**Project / Site:** GV ONE  
**Location:** Genome Valley, Turkapally  
**Type of Work:** Site office brickwork  
**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards site office brickwork works at site. Total Amount = Rs: 64,862/- Work done from date 16.02.2023 to date 22.02.2023.	Rs: 25,944/-

Amount in words: Twenty five thousand nine hundred forty four Rupees only..

Sign: \_\_\_\_\_