

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		- 200 -		Date - site bills Register		22/2/23	
Company Name:		MRPUP		Site:		NGH	
Name of Contractor		M. Raj Kumar.					
Nature of work		Earth work					
Work done		From Date		To Date			
		12/1/23		21/2/23			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Tiles chipping	-2500-	1/-	sft	2500/-		
2.	Dismantling	-3-	700/-	Days	2100/-		
3.	Debris removing	-2500-	2/-	cft	5000/-		
4.	Excavation.	-2706-	9/-	cft	24,354/-		
5.	Plinth Beam Concrete	-360-	9.50/-	sft	3420/-		
6.	levelling	-2500-	1/-	sft	2500/-		
7.	PCC bed laying	-600-	6/-	sft	3600/-		
8.	B Dressing	-1043-	9/-	sft	9387/-		
9.	PCC Bed Laying	-1043-	1/-	sft	1043/-		
10.	Red mud filling	-596-	3/-	sft	1788/-		
11.	Total:				47,335/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		_____		PO/WO date:		_____	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: _____		Date: _____		Date: _____			
Sign: 22/2/23		Sign: _____		Sign: _____			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

## Bill for Labour Charges

Miryala raj kumar  
Mallapur,  
Hyderabad

Date.22.02.2023

**In favor of:** Nilgiri Estaes  
**Project / Site:** Nilgiri Estates  
**Location:** Rampally  
**Type of Work:** Earth work  
**Towards:** Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done:Towards completion of Tiles chipping,debris removing excavation and backfilling ,red mud filling and pcc bed laying work at Changing rooms  Total Amount =47355/-  Work done from date: 12.01.2023 to date: 21.02.2023	Rs.18942/-

Amount in words: Eighteen thousand nine hundred and fourty two rupees only.

Sign: \_\_\_\_\_

## Bill for Equipment Charges

Miryala raj kumar  
Mallapur,  
Hyderabad

Date.22.02.2023

**In favor of:** Nilgiri Estaes  
**Project / Site:** Nilgiri Estates  
**Location:** Rampally

**Type of Work:** Earth work  
**Towards:** Allowance for Equipment charges

S No.	Description	Amount
1.	Brief description of work done:Towards completion of Tiles chipping,debris removing excavation and backfilling ,red mud filling and pcc bed laying work at Changing rooms  Total Amount =47355/-  Work done from date: 12.01.2023 to date: 21.02.2023	Rs.18942/-

Amount in words: Eighteen thousand nine hundred and fourty two rupees only.

Sign: \_\_\_\_\_

## Bill for Consumable Charges

Miryala raj kumar  
Mallapur,  
Hyderabad

Date.22.02.2023

**In favor of:** Nilgiri Estaes  
**Project / Site:** Nilgiri Estates  
**Location:** Rampally  
**Type of Work:** Earth work  
**Towards:** Allowance for Consumable charges

S No.	Description	Amount
1.	Brief description of work done:Towards completion of Tiles chipping,debris removing excavation and backfilling ,red mud filling and pcc bed laying work at Changing rooms  Total Amount =47355/-  Work done from date: 12.01.2023 to date: 21.02.2023	Rs.9471/-

Amount in words: Nine thousand four hundred and seventy one rupees only.

Sign: \_\_\_\_\_

**MEASUREMENT SHEET**

Company Name: NE  
 Project: NE  
 Work Description: Earth work  
 Contractor: Miryala raj kumar  
 Prepared By: Anil M  
 Date: 22.02.23

Approved by: Vijay raj

S No.	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Item Head Total
1	tiles chipping	Wall tiles and floor tiles chipping at changing rooms	1,250.0	2.0	1.0	1.0	2,500.0	Sft	
2	Chipping /Dismantling	Chipping /Dismantling the wall in changing room	1.0	1.0	1.0	3.0	3.0	Days	
3	Debris removing	Dismantle debris removing from changing rooms	2,500.0	1.0	1.0	1.0	2,500.0	Sft	
4	Excavation	Excavation for plinth beam purpose	180.0	1.0	1.0	2.0	360.0	Sft	
5	Plinth beam concrete casting	Plinth beam coconcrete Casting	180.0	1.0	1.0	2.0	360.0	Sft	
6	Backfilling and levelling	Back filling and levelling in changing rooms	2,500.0	1.0	1.0	1.0	2,500.0	Sft	
7	PCC bed laying	PCC bed laying in changing rooms	25.0	12.0	1.0	2.0	600.0	Sft	
8	Amphitheator excavation	Amphitheator excavation	75.0	12.0	2.3	1.0	2,025.0	Cft	
			55.0	2.6	2.3	1.0	321.8	Cft	
9	Dressing work	Dressing work laying pcc bed purpose	75.0	12.0	1.0	1.0	900.0	Sft	
			55.0	2.6	1.0	1.0	143.0	Sft	
10	PCC bed laying	Pcc bed laying at amphitheator	75.0	12.0	1.0	1.0	900.0	Sft	
			55.0	2.6	1.0	1.0	143.0	Sft	
11	Red mud filling	Red mud filling in Planter boxes from 128-132 & 147-152	5.0	1.0	2.0	11.0	110.0	Sft	
12	Red mud filling	Red mud filling in toilets near clubhouse to transformer	125.0	2.0	1.0	1.0	250.0	Sft	
			105.0	2.3	1.0	1.0	236.3	Sft	

**ESTIMATE SHEET**

		Company Name:	NE	Approved by:	Vijay raj		
		Project:	NE				
		Work Description:	Earth work				
		Contractor:	Mridyala raj kumar				
		Prepared By:	Anil.M				
		Date:	15.02.2023				
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	tiles chipping	Wall tiles and floor tiles chipping at changing rooms	2500.0	Sft	1.00	2,500.00	
2	Chipping /Dismantling	Chipping /Dismantling the wall in changing room	3.0	Days	700.00	2,100.00	
3	Debris removing	Dismantle debris removing from changing rooms	2500.0	Sft	2.00	5,000.00	
4	Excavation	Excavation for plinth beam purpose	360.0	Cft	9.00	3,240.00	
5	Plinth beam concrete casting	Plinth beam coconcrete Casting	360.0	Sft	9.50	3,420.00	
6	Backfilling and levelling	Back filling and levelling in changing rooms	2500.0	Sft	1.00	2,500.00	
7	PCC bed laying	PCC bed laying in changing rooms	600.0	Sft	6.00	3,600.00	
8	Ampliteator excavation	Ampliteator excavation	2025.0	Cft	9.00	18,225.00	
			321.8	Cft	9.00	2,895.75	
9	Dressing work	Dressing work laying pec bed purpose	900.0	Sft	1.00	900.00	
			143.0	Sft	1.00	143.00	
10	PCC bed laying	Pec bed laying at ampliteator	900.0	Sft	1.00	900.00	
			143.0	Sft	1.00	143.00	
11	Red mud filling	Red mud filling in Planter boxes from 128-132 & 147-152	110.0	Sft	3.00	330.00	
12	Red mud filling	Red mud filling in toolots near clubhouse to transformer	250.0	Sft	3.00	750.00	
			236.3	Sft	3.00	708.75	
<b>Total amount:</b>						<b>47,355.50</b>	