

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		863		Date - site bills Register		21/02/23	
Company Name:		GURC		Site:		Innapolis	
Name of Contractor		Valcutti constructions					
Nature of work		Brickwork					
Work done		From Date		22-05-22		To Date	
						05-10-22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	2545-2nd floor						
2.	Brickwork	11,006	30	SH	3,30,180		
3.							
4.		add	40%.		1,32,072		
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				4,62,252		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: <i>Mulky</i>		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET									
Company Name:									
Project:									
Work Description:									
Contractor:									
Prepared By:									
S No.									
Item head									
Item Description									
Length									
width									
Height									
Nos.									
Quantity									
Units									
E=Sum of E From Head Total									
1	4545 2nd floor								
	South Side	South/Side Full wall	13.68	1.00	14.50	2.00	397	Sft	
		South Side Wall	111.51	1.00	3.60	1.00	402	Sft	
		South Side side Wall	2.13	1.00	3.60	1.00	8	Sft	
		South /West Side Pinn wall Full	10.33	1.00	14.50	1.00	150	Sft	
		South / East Side Pinn Wall Full	14.10	1.00	14.50	1.00	204	Sft	
		South /East Side Pinn 1Ft wall Full	3.61	1.00	14.50	2.00	104	Sft	
		East /South side Satircase	19.02	1.00	14.50	1.00	276	Sft	
		East /South side	11.48	1.00	14.50	1.00	166	Sft	
		East /South side Satircase	19.35	1.00	14.50	1.00	281	Sft	
		East /South side Satircase	11.48	1.00	14.50	2.00	333	Sft	
		East /South side Duck	14.24	1.00	3.50	1.00	50	Sft	
									2.371
	East side	East Side / South Side Full wall	13.45	1.00	14.50	1.00	198	Sft	
		East Side Pinn Wall Full	4.53	1.00	14.50	2.00	131	Sft	
		East Side Wall	76.33	1.00	3.60	1.00	274	Sft	
		East Side Wall	19.88	1.00	4.00	1.00	80	Sft	
		East Side Duck Beside Lift Full Wall	10.50	1.00	14.50	1.00	152	Sft	
		East Side Bath room Side Duck Full	35.03	1.00	14.50	1.00	508	Sft	
		East Side Bath room Side Duck	35.03	1.00	3.60	1.00	126	Sft	
		East Side Bath room Side Duck	3.12	1.00	14.50	1.00	45	Sft	
		Bath Room Hand Cap	6.53	1.00	14.50	1.00	98	Sft	
		Bath / Duck	35.00	1.00	14.50	1.00	507	Sft	
		Bath / Duck	11.48	1.00	14.50	1.00	166	Sft	
		Duck	12.14	1.00	14.50	1.00	176	Sft	
		Bath Room internal Full Wall	10.06	1.00	14.50	1.00	146	Sft	
		Bath Room internal Full Wall	9.64	1.00	14.50	2.00	280	Sft	
		Foyed Duck AreaFull Wall	27.55	1.00	14.50	1.00	400	Sft	
		Duck Inside Pinn wall	10.00	1.00	14.50	1.00	145	Sft	
			3.94	1.00	14.50	1.00	57	Sft	
			10.17	1.00	14.50	1.00	147	Sft	
									3.631
	North Side	North/ East Stairce Side full wall	13.12	1.00	14.50	1.00	190	Sft	
		North Side wall	111.52	1.00	3.60	1.00	401	Sft	
		North / west Side Full wall	22.53	1.00	14.50	2.00	633	Sft	
			1.72	1.00	3.60	1.00	6	Sft	



**ESTIMATE SHEET**

<b>Company Name:</b>							
<b>Project:</b>		<b>GVRC</b>	<b>Approved by:</b>		<b>T.Madhu</b>		
<b>Work Description :</b>		<b>Innopolis</b>	<b>Sign:</b>				
<b>Contractor:</b>		<b>4545 2nd floor brick work</b>	<b>Work start date:</b>		<b>22-09-2022</b>		
<b>Prepared By:</b>		<b>Vasanthi Construtions &amp; Developers</b>	<b>Work end date:</b>		<b>05-10-2022</b>		
		<b>md salman</b>	<b>Date :</b>		<b>04-11-2022</b>		
<b>S No.</b>	<b>Item Head</b>	<b>Item Description</b>	<b>Quantity</b>	<b>Units</b>	<b>Rate</b>	<b>Amount</b>	<b>Item Head Total</b>
	4545 2nd floor	Brick work	11,006.00	sft	30.00	3,30,180	3,30,180
					<b>Note: add 40% as per MOM</b>		1,32,072.00
					<b>Grand Total</b>		<b>4,62,252</b>