

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		8524		Date - site bills Register		21/02/23	
Company Name:		GURC		Site:		Innopolis	
Name of Contractor		S. Arjun					
Nature of work		External Plastering					
Work done		From Date		To Date		05-08-22	
		11-12-22					
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Terrace wall all side	4700.50	34	SFT	1,59,817		
2.	All staircase	3415.50	34	SFT	1,16,127		
3.	Terrace Parapet	720	34	SFT	24,480		
4.	OHT RCC wall	1066	34	SFT	36,244		
5.	Terrace duct	2070	34	SFT	70,380		
6.	East side life	10238	34	SFT	3,480,92		
7.							
8.							
9.							
10.							
11.	Total:				4,10,528.92		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: <i>Malky</i>		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET										
Company Name	GVRC								Approved by	Mathu, T
Project	Innapolis									
Work Description	External Plastering									
Name of the Contractor	S. Arjun									
Prepared By	Salman, MID									
Work Date	11.12.2023-05.02.2023									
Bill Date	20.02.2023									
Item Head	Item Description	A	B	C	D	E=AxBxCxD	F	G= Sum of F		
		Length	Width	Height	No's	Quantity	units	Item Head Total		
14545-Terrace east wall	External plastering	115.00	1.00	8.50	1.00	977.50	sft			
24545-Terrace west wall	External plastering	102.00	1.00	8.50	1.00	867.00	sft			
34545-Terrace north wall	External plastering	168.00	1.00	8.50	1.00	1428.00	sft			
44545-Terrace south wall	External plastering	168.00	1.00	8.50	1.00	1428.00	sft	4700.50		
54545-North east staircase	External plastering	69.00	1.00	16.50	1.00	1138.50	sft			
64545-South east staircase	External plastering	69.00	1.00	16.50	1.00	1138.50	sft			
74545-South west staircase	External plastering	69.00	1.00	16.50	1.00	1138.50	sft	3415.50		
84545 Terrace-pannel room	External plastering	80.00	1.00	9.00	1.00	720.00	sft	720		
94545-OHT rcc wall	External plastering	164.00	1.00	6.50	1.00	1066.00	sft	1066		
94545-Terrace ducts	External plastering	92.00	1.00	4.50	5.00	2070.00	sft	2070		
104545-East lift	External plastering	31.50	1.00	3.25	1.00	102.38	sft	102.38		

