

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		868		Date - site bills Register		21/02/23	
Company Name:		GVRC		Site:		Innopolis	
Name of Contractor		Valanthi Constructions					
Nature of work		Brickwork					
Work done		From Date		To Date			
		22-05-22		05-10-22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	4545-1st Floor						
2.	Brickwork	11,006	28	Sft	3,08,168		
3.							
4.							
5.		Add	40%.		1,23,267		
6.							
7.							
8.							
9.							
10.							
11.	Total:				4,31,435		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: <i>Mallu</i>		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET									
Company Name:		GVRC		Approved by:		T.Madhu			
Project:		Imnopolis		Sign:					
Work Description :		4545 1st floor brick work		Work start date:		22-05-2022			
Contractor:		Vasanthi Constructions & Developers		Work end date:		05-10-2022			
Prepared By:		md salman		Date :		04-11-2022			
S No.	Item head	Item Description	Length	width	Height	Nos.	Quantity	Units	G=Sum of E Item Head Total
1	4545 1st floor South Side	SouthSide Full wall	13.68	1.00	14.50	2.00			
		South Side Wall	111.55	1.00	3.60	1.00	397 Sft		
		South Side side Wall	2.13	1.00	3.60	1.00	402 Sft		
		South /West Side Pinn wall Full	10.33	1.00	14.50	1.00	8 Sft		
		South / East Side Pimme Wall Full	14.10	1.00	14.50	1.00	150 Sft		
		South /East Side Pimme 1Ft wall Full	3.61	1.00	14.50	2.00	205 Sft		
		East /South side Satircase	19.02	1.00	14.50	1.00	105 Sft		
		East /South side Satircase	11.48	1.00	14.50	1.00	276 Sft		
		East /South side Satircase	19.35	1.00	14.50	1.00	166 Sft		
		East /South side Satircase	11.48	1.00	14.50	1.00	281 Sft		
		East /South side Duck	14.24	1.00	14.50	2.00	333 Sft		
							50 Sft		
	East side	East Side / South Side Full wall	13.45	1.00	14.50	1.00	195 Sft		2.371
		East Side Pimme Wall Full	4.53	1.00	14.50	2.00	131 Sft		
		East Side Wall	76.33	1.00	3.60	1.00	275 Sft		
		East Side Wall	19.88	1.00	4.00	1.00	80 Sft		
		East Side Duck Beside Lift Full Wall	10.50	1.00	14.50	1.00	152 Sft		
		East Side Bath room Side Duck Full	35.03	1.00	14.50	1.00	508 Sft		
		East Side Bath room Side Duck	35.03	1.00	3.60	1.00	126 Sft		
		East Side Bath room Side Duck	3.12	1.00	14.50	1.00	45 Sft		
		Bath Room Hand Cap	6.53	1.00	14.50	1.00	95 Sft		
		Bath / Duck	35.00	1.00	14.50	1.00	507 Sft		
		Duck	11.48	1.00	14.50	1.00	166 Sft		
		Bath Room inneral Full Wall	12.14	1.00	14.50	1.00	176 Sft		
		Bath Room inneral Full Wall	10.06	1.00	14.50	1.00	146 Sft		
		Foyed Duck AreaFull Wall	9.64	1.00	14.50	2.00	280 Sft		
		Duck Inside Pimme wall	27.55	1.00	14.50	1.00	400 Sft		
			10.00	1.00	14.50	1.00	145 Sft		
			3.94	1.00	14.50	1.00	57 Sft		
			10.17	1.00	14.50	1.00	147 Sft		
	North Side	North/ East Staurce Side full wall	13.12	1.00	14.50	1.00	190 Sft		3.631
		North Side wall	111.52	1.00	3.60	1.00	401 Sft		
		North / west Side Full wall	22.53	1.00	14.50	2.00	653 Sft		
			1.72	1.00	3.60	1.00	6 Sft		

ESTIMATE SHEET									
Company Name:		GVRC	Approved by:		T. Madhu				
Project:		Innapolis	Sign:		-				
Work Description :		4545 1st floor brick work	Work start date:		22-09-2022				
Contractor:		Vasanthi Construtions & Developers	Work end date:		05-10-2022				
Prepared By:		md salman	Date :		04-11-2022				
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
	4545 1st floor	Brick work	11,006.00	sft	28.00	3,08,168	3,08,168		
					Note: add 40% as per MOM			1,23,267.20	
					Grand Total				4,31,435