

Construction Division
Admin for giving credit to contractor/billings

Sl. No. - also bill number	1984	Date - also bill Register	06/03/2023
Company Name	MRM 22P	Site	GMR
Name of Contractor	A. Bexha		
Name of work	G-Block External Painting Work Done.		
Work done	From Date	To Date	

Sl. No.	Village/Block no.	Qty.	Rate	Units	Amount	Contractor Bill no.
1	Tawalla G-Block	26,052	6.75	Sft	1,75,854	
2	External Painting					
3	Work done.					
4						
5						
6						
7						
8						
9						
10						
11						
	Total				1,75,854	

Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO
Measurement & estimate sheet	<input type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet	<input type="checkbox"/> Required <input type="checkbox"/> Not required
POWO no.		POWO date	

Remarks:
 All works done.

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date: 06/03	Date:	Date:
Sign:	Sign:	Sign:

Note: 1. This bill is not to be used until 7 days of completion work. 2. This bill can be used only after the bill for the design, work done, tender bill submission. 3. Whether not applicable - all M.A. & Estimate and measurement sheet are not required for tender jobs where guidelines are not clearly given.

MEASUREMENT SHEET

Company Name:	MRMallapur LLP	Approved by:	Ramprasad
Project:	Gulmohar Residency.	Sign:	
Work Description:	G-block External painting		
Contractor Name:	Basha		
Prepared By	G.Rajesh		
Date:	06.03.2023		

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units
1	D-block							
		Flat.no 1,2&3 East side	34.66	1.00	38.00	3.00	3951.24	sft
		Flat.no 4,5,6,&7 west side	34.66	1.00	38.00	4.00	5268.32	sft
		Duct 1&2, 5&6	145.00	1.00	38.00	1.00	5510.00	sft
		Duct 2&3,4&5	132.48	1.00	38.00	1.00	5034.24	sft
		Duct 3& Serivce lift	33.00	1.00	38.00	1.00	1254.00	sft
		Duct 6&7	73.83	1.00	38.00	1.00	2805.54	sft
		Flat.no 3&4 South side	80.25	1.00	38.00	1.00	3049.50	sft
		Flat.no 7 North side	31.25	1.00	38.00	1.00	1187.50	sft
		North east side	66.25	1.00	38.00	1.00	2517.50	sft
							30577.84	sft
	Deductions	Balcony	9.66	1.00	7.00	28.00	1893.36	sft
		Ventilator	2.50	1.00	2.00	56.00	280.00	sft
		Kitchen window	4.00	1.00	3.00	28.00	336.00	sft
		bedroom window	6.00	1.00	4.00	84.00	2016.00	sft
							4525.36	sft
		Grand Total					26052	sft

Allowance for Consumables

Basha,
Mallapur,
Uppal.


Date: 24.08.22

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: G-Block External Painting work done.

Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards G-Block External Painting work done. Total Amount = 1,75,854 /- Work done from date 01.01.23 to date 04.03.23	Rs.70,341/-

Amount in words: Seventy Thousand Three Hundred And Fourty Rupees Only.

Sign:  _____

Bill for Equipment Allowance

Basha,
Mallapur,
Uppal.

Date: 24.08.22

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: G-Block External Painting work done.

Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards G-Block External Painting work done. Total Amount = 1,75,854 /- Work done from date 01.01.23 to date 04.03.23	Rs.70,341/-

Amount in words: Seventy Thousand Three Hundred And Fourty Rupees Only.

Sign: _____



Bill for Labour Charges

Basha,
Mallapur,
Uppal.

Date: 06.03.23

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: G-Block External Painting work done.

Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards G-Block External Painting work done. Total Amount = 1,75,854 /- Work done from date 01.01.23 to date 04.03.23	Rs.35,170/-

Amount in words: Thirty Five Thousand One Hundred And Seventy Rupees Only.

Sign: _____

