

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		878	Date - site bills Register				
Company Name:		GVRC	Site:		Innapolis		
Name of Contractor		Vasanthi Constructions					
Nature of work		Plastering					
Work done		From Date	9-06-22	To Date	23-08-22		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	4545 (dumb-III)						
2.	Plastering	7266	26	sq	1,88,916		
3.							
4.		Add 40%.			75,5640		
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				2,64,480.40		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: <i>Mulky</i>		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name: GVRC

Project: Imrapolis

Work Description: 4545 1ST FLOOR PLASTER WORK

Name of the Contractor: V C D

Prepared By: Salman Md

Date: 09-12-2022

work date: 09-06-2022 - 23-8-2022

Approved by: Madhu T
Sign

S No	Item Head	Item Description	A Length	B Width	C Height	D Nos	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	4545 GRID -A	COLUMNS 03							
	4545	c2	1.00	6.00	16.00	3.00	288.00	Sft	
	4545	c3	1.00	7.00	16.00	6.00	672.00	Sft	
	4545GRID-D	C2	1.00	6.00	16.00	1.00	96.00	Sft	
	4545	c3	1.00	7.00	16.00	4.00	448.00	Sft	
	4545	C5	1.00	7.86	16.00	1.00	125.76	Sft	
	4545GRID-F	C2	1.00	6.00	16.00	2.00	192.00	Sft	
	4545	C5	1.00	7.90	16.00	7.00	884.80	Sft	
	4545GRID -G	c9	1.00	8.00	16.00	4.00	512.00	Sft	
	4545	c12	1.00	12.00	16.00	2.00	384.00	Sft	
	4545GRID I	C9	1.00	8.00	16.00	4.00	512.00	Sft	
	4545GRID K	c12	1.00	10.80	16.00	2.00	345.60	Sft	
	4545 GRID-K	C9	1.00	8.00	16.00	4.00	512.00	Sft	
	4545 GRID -M	C12	1.00	10.80	16.00	2.00	345.60	Sft	
		C5	1.00	7.90	16.00	5.00	632.00	Sft	
		C9	1.00	8.00	16.00	1.00	128.00	Sft	
		C12	1.00	10.80	16.00	1.00	172.80	Sft	
	4545 GRID N	c2	2.00	6.00	16.00	1.00	192.00	Sft	
	4545GRID-Q	C5	1.00	7.90	16.00	1.00	126.40	Sft	
	4545GRID-S	C2	1.00	6.00	16.00	2.00	192.00	Sft	
		C8	1.00	7.90	16.00	4.00	505.60	Sft	

7266.56