


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1432	Date - site bills Register		2-03-23	
Company Name:		MPPL	Site:		mayflower platinum	
Name of Contractor		B. Bassappa				
Nature of work		Painting work				
Work done		From Date	28-02-23	To Date	2-03-23.	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Seepage patch					
2.	work at C-602	444	9.50	Rft	4,218=00	
3.	702					
4.						
5.	C-606, 406, B-302					
6.	603, C-806					
7.	C-205	1272	9.50	Rft	12,084=00	
8.						
9.	B-502 402	431	9.50	Rft	4,094.50	
10.	CST 18%				3,671.37	
11.	Total:				24,067.87	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 6/3/2023		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**MEASUREMENT SHEET**

Company Name:		MPL	Prepared by:		N.Subash				
Project:		May Flower Platinum							
Work Description:		Painting Work							
Contractor Name:		B.Bassappa							
Date:		02.03.2023							
			A	B	C				
<b>S.No</b>	<b>Item Head</b>		<b>Length</b>	<b>Width</b>	<b>Height</b>	<b>Nos</b>	<b>Quantity</b>	<b>Units</b>	<b>Total Head</b>
	<b>Seepage patch work Inpam</b>								
<b>1</b>	<b>C-602,702</b>	1500sf	66.00	1.00	2.00	2.00	264.00	Rft	
			25.00	1.00	2.00	2.00	100.00	Rft	
			10.00	1.00	1.00	2.00	20.00	Rft	
			20.00	1.00	1.50	2.00	60.00	Rft	<b>444.00</b>
<b>2</b>	<b>C-606,406-B-303,603,C-806,205</b>	1800 sf	57.00	1.00	2.00	6.00	684.00	Rft	
			23.00	1.00	2.00	6.00	276.00	Rft	
			11.00	1.00	2.00	6.00	132.00	Rft	
			20.00	1.00	1.50	6.00	180.00	Rft	<b>1,272.00</b>
<b>3</b>	<b>B-502,402</b>	2140 sf	44.00	1.00	2.00	2.00	176.00	Rft	
			23.00	1.00	2.00	2.00	92.00	Rft	
			12.00	1.00	1.50	2.00	36.00	Rft	
			31.75	1.00	2.00	2.00	127.00	Rft	<b>431.00</b>

ESTIMATE SHEET									
Company Name:		MPL			Prepared by:		N.Subash		
Project:		May Flower Platinum							
Work Description:		Painting Work							
Contractor Name:		B.Bassappa							
Date:		02.03.2023							
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total		
1	C-602,702	Seepage patch work lupann	1500sf	Rft	9.50	4,218.00			
2	C-606,406-B-303,603,C-906,205		1800 sf	Rft	9.50	12,084.00			
3	B-502,402		2140 sf	Rft	9.50	4,094.50			
			<b>Amount</b>			<b>20,396.50</b>			
			<b>GST 18%</b>			<b>3,671.37</b>			
			<b>Total Amount</b>			<b>24,067.87</b>			
Amount in words :- Twenty Four Thousand and Sixty Seven Rupees Only									