


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		- 216 -		Date - site bills Register		7/3/23	
Company Name:		MRPLP		Site:		NGH	
Name of Contractor		SVC Constructions					
Nature of work		Columns works at A-Block 8th floor.					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-Block	5177	60.45	sft	3,12,981/-		
2.	Column - 10						
3.	Rcc works		GST	18%	56,336/-		
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				3,69,318/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 7/3/23		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

## Bill for Equipment Allowance

SVC Constructions,  
Door No - 4-2-205/163, Kowkur,  
Secunderabad - 10

Date: 06.03.2023.

**In favor of:** MRPLLP.  
**Project / Site:** Nilgiri Heights.  
**Location:** Pocharam.  
**Type of Work:** Centering Works.  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A -Flat No - 1,2,3,5,6,7,8,9 - 8th Floor Columns (Column-10) Work - Centering, Rodbending, Concreting Works. Total Amount = 3,69,318/- Work done from date 08.02.2023 to 14.02.2023	Rs. 2,95,454/-

Amount in words: Two Lakh Ninety Five Thousand Four Hundred and Fifty Four Rupees Only.

Sign: \_\_\_\_\_

Bill for Labour Charges

SVC Constructions,  
Door No - 4-2-205/163, Kowkur,  
Secunderabad - 10.

Date: 06.03.2023.

**In favor of:** MRPLLP.  
**Project / Site:** Nilgiri Heights.  
**Location:** Pocharam.  
**Type of Work:** Centering Works.  
**Towards:** Labour Charges

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done: Towards Completion of Block - A -Flat No - 1,2,3,5,6,7,8,9 - 8th Floor Columns (Column-10) Work - Centering, Rodbending, Concreting Works. Total Amount = 3,69,318/- Work done from date 08.02.2023 to 14.02.2023	Rs.73,864/-

Amount in words: Seventy Three Thousand Eight Hundred and Sixty Four Rupees Only.

Sign: \_\_\_\_\_



**Block - A - Columns - 9 - Centering, Rodbending and Concreting Works**

REVIEW SHEET									
Client Name:	MRPLLP	Prepared by:	Vijay Raj						
Contract Name:	Nilgiri Heights								
Block Description:	Block - A - Columns - 10 (8th floor Columns ) - Centering, Rodbending and Concreting Works								
Contractor Name:	SVC Constructions								
Date:	06-03-2023								
S.No	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Total Head
1	Block - A - Columns - 10 8th Floor Columns								
		C1 (9" x 18")	4.50	1.00	8.16	5.00	183.60	Sft	
		C1A (9" x 18")	4.50	1.00	8.16	2.00	73.44	Sft	
		C2 (9" x 21")	5.00	1.00	8.16	8.00	326.40	Sft	
		C2A (9" x 21")	5.00	1.00	8.16	6.00	244.80	Sft	
		C2B (9" x 21")	5.00	1.00	8.16	7.00	285.60	Sft	
		C3 (9" x 24")	5.50	1.00	8.16	2.00	89.76	Sft	
		C3A (9" x 24")	5.50	1.00	8.16	4.00	179.52	Sft	
		C4 (9" x 30")	6.50	1.00	8.16	15.00	795.60	Sft	
		C4A (9" x 30")	6.50	1.00	8.16	14.00	742.56	Sft	
		C4B (9" x 30")	6.50	1.00	8.16	19.00	1,007.76	Sft	
		C4C (9" x 30")	6.50	1.00	8.16	2.00	106.08	Sft	
		C5 (9" x 36")	7.50	1.00	8.16	2.00	122.40	Sft	
		C5A (9" x 36")	7.50	1.00	8.16	4.00	244.80	Sft	
		C5B (9" x 36")	7.50	1.00	8.16	2.00	122.40	Sft	
		C6 (9" x 42")	8.50	1.00	8.16	4.00	277.44	Sft	
		C6A (9" x 42")	8.50	1.00	8.16	2.00	138.72	Sft	
		C7 (9" x 15")	4.00	1.00	8.16	5.00	163.20	Sft	
		C8 (9" x 18")	4.50	1.00	8.16	2.00	73.44	Sft	
									5,177.52