


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1436		Date - site bills Register		02-03-23.	
Company Name:		MPPL		Site:		mayflower platinum	
Name of Contractor		Jonathan prasad					
Nature of work		Tiles laying					
Work done		From Date		To Date			
		2-2-23		01-3-23			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Big tiles						
2.	laying work						
3.	B-204 C-206 Sec						
4.	-1800 sqft						
4.	Tiles laying	3,387.10	4	sqft	13,548.38		
5.	skirting	1,146.00	4	sqft	4,584.00		
6.							
7.	C-904 C-901-1500 sqft						
8.	Tiles laying	1,889.18	4	sqft	7,556.71		
9.	skirting	786	4	sqft	3,144.00		
10.							
11.	Total:				28,833.09		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date:		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



**MEASUREMENT SHEET**

S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
<b>A</b>		<b>Big Tiles laying work in B-204,C-206,806 1800 Sft Flats</b>							
1	Big Tiles laying	Hall	15.25	10.75	1.00	3.00	491.81	Sft	
			6.50	2.16	1.00	3.00	42.12	Sft	
			7.00	14.66	1.00	3.00	307.86	Sft	
			5.16	3.83	1.00	3.00	59.29	Sft	
		Dinning wall	10.66	17.00	1.00	3.00	543.66	Sft	
			9.58	11.25	1.00	3.00	323.33	Sft	
		Puja room	5.25	4.00	1.00	3.00	63.00	Sft	
		Master Bedroom	12.08	11.33	1.00	3.00	410.60	Sft	
			6.00	2.00	1.00	3.00	36.00	Sft	
		Children Bedroom	5.50	5.33	1.00	3.00	87.95	Sft	
			9.66	12.25	1.00	3.00	355.01	Sft	
		Guest Bedroom	10.75	12.16	1.00	3.00	392.16	Sft	
			5.50	2.08	1.00	3.00	34.32	Sft	
		Kitchen	10.00	8.00	1.00	3.00	240.00	Sft	
									3,387.10
2	Skirting 3"	Skirting 3"	382.00	1.00	1.00	3.00	1,146.00	Rft	1,146.00
<b>B</b>		<b>Big Tiles laying work in C-904,C-901 1500 sft Flats</b>							
1	Big Tiles laying	Dinning & Drawing hall	15.92	10.92	1.00	2.00	347.69	Sft	
			4.75	0.25	1.00	2.00	2.38	Sft	
			20.25	7.50	1.00	2.00	303.75	Sft	
			16.25	2.00	1.00	2.00	65.00	Sft	
			9.66	1.50	1.00	2.00	28.98	Sft	
			4.75	3.66	1.00	2.00	34.77	Sft	
			5.00	0.50	1.00	2.00	5.00	Sft	
			8.29	4.50	1.00	2.00	74.61	Sft	
		Master Bed Room	13.50	11.00	1.00	2.00	297.00	Sft	
		Dressing	9.00	6.00	1.00	2.00	108.00	Sft	
		Children Bed Room	12.00	10.50	1.00	2.00	252.00	Sft	
		Guest Bed Room	10.50	10.00	1.00	2.00	210.00	Sft	
		Kitchen	10.00	8.00	1.00	2.00	160.00	Sft	
									1,889.18
2	Skirting 3"	Skirting 3"	393.00	1.00	1.00	2.00	786.00	Rft	786.00

**Bill for Consumables.**  
Janardan prasad  
Kakatiya nagar, Neeredmet  
Hyderabad

Date:02-03-2023

**In favor of:** MPL  
**Project / Site:** MFPP  
**Location:** 82/1. Mallapur  
**Type of Work:** Granite Fixing.  
**Towards:** Allowance for Consumables..

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done towards Big designer tiles Laying work purpose. Total amount =Rs 28,833.00 Work done from date 20-01-2023 to 05-03-2023	Rs.5,766.00

Amount in words: Five Thousand Seven Hundred and sixty six Rupees Only.

Sign: \_\_\_\_\_



**Bill for Equipment Allowance.**  
Janardan prasad  
Kakatiya nagar, Neeredmet  
Hyderabad

Date:02-03-2023

**In favor of:** MPL  
**Project / Site:** MFPP  
**Location:** 82/1. Mallapur  
**Type of Work:** Granite Fixing.  
**Towards:** Allowance for Equipment.

S No.	Description	Amount
1.	Brief description of work done towards Big designer tiles Laying work purpose. Total amount =Rs 28,833.00 Work done from date 20-01-2023 to 05-03-2023	Rs.11,533.00

Amount in words: Eleven Thousand five Hundred and thirty three Rupees Only.

Sign: \_\_\_\_\_

**Bill for Labour charges.**  
Janardan prasad  
Kakatiya nagar, Neeredmet  
Hyderabad

Date:02-03-2023

**In favor of:** MPL  
**Project / Site:** MFPP  
**Location:** 82/1. Mallapur  
**Type of Work:** Granite Fixing.  
**Towards:** Allowance for Labour charges.

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done towards Big designer tiles Laying work purpose. Total amount =Rs 28,833.00 Work done from date 20-01-2023 to 05-03-2023	Rs.11,533.00

Amount in words: Eleven Thousand five Hundred and thirty three Rupees Only.

Sign: \_\_\_\_\_