



Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register	10607	Date - site bills Register	09/03/2023			
Company Name:	mark-up	Site:	GHT			
Name of Contractor	G. MANNYAW					
Nature of work	MIS. Earth work					
Work done	From Date	To Date				
	25/10/22	06/03/2023				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	A 2 B 3 B 4					
1.	upper Basement	13,416	3/-	sq ft	40248	
2.	Floor cleanup					
3.	2 Dead					
4.	Mortar lift					
5.	Waste factor					
6.	Outside					
7.	work due					
8.						
9.						
10.						
11.	Total:				40,248	
Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.		
Measurement & estimate sheet:	<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed		
PO/WO no.			PO/WO date:			
Remarks :	NOTE: THIS AMOUNT DEBITED FROM HLI (Home line in fav amount)					
Approved by Project Manager	Approved by Design Team		Approved by M.D.			
Date: 09/03/2023	Date:		Date:			
Sign:	Sign:		Sign:			


Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey, civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



Estimate Sheet									
Company Name:		MMR Kowkur Realty LLP						Approved by:	
Project:		GHT						Sign:	
work description:		Floor chipping & dead mortar shifting floor details							
Prepared By :		A Suresh							
Contractor Name :		G Maanyam							
Date:		09 March 2023							
S No.		Item Description		A	C	D=AxC		E=Sum of D	
1	Floor chipping	Quantity	Units	Rate	Amount	Item Head Total	Remarks		
2		13,416	Sft	3.0	40,248				
						40,248			


 09 MAR 2023

Measurement Sheet										
Company Name:		MMR Kowkur llp								
Project:		GHT								
Description :		Floor chipping & dead mortar shifting floor details								
Prepared By:		A Suresh								
Date :		9-Mar-2023								
Name of the Contractor :		G Maanyam								
A	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E	Remarks
1	Upperbasment	B Block	249	67	1	1	16,744	Sft		
		Dedctions					-	Sft		
		Ramp	55	18	1	1	958			
		Staircase	15	22	1	1	325			
		Staircase	19	11	1	1	210			
		duct	33	10	1	1	324			
		Ramp	86	18	1	1	1,510			
							3,328			
									13,416	



09 MAR 2023

Bill for Consumable Charges

G Manyam
H .no 4-72/12
Mallapur,
,RR District, Telangana 500087

Date: 09-03-2023


In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kowkur

Type of Work: Earth work
Towards: Allowance for consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:-Upper basement Floor Chipping & Dead morter shifting work done Total Amount is Rs : 40,248/- Work Done from date:25-10-2022 to date:06-03-2023	Rs 8,049/-

Amount in words: Eight Thousand Forty Nine only

Sign: Mauji



09 MAR 2023

Bill for Labour Charges

G Manyam
H .no 4-72/12
Mallapur,
,RR District, Telangana 500087

Date: 09-03-2023


In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kowkur

Type of Work: Earth work
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:-Upper basement Floor Chipping & Dead morter shifting work done Total Amount is Rs : 40,248/- Work Done from date:25-10-2022 to date:06-03-2023	Rs 16,099/-

Amount in words: Sixteen Thousand Ninety Nine only

Sign: Mani


09 MAR 2023

Bill for Hire Equipment Charges

G Manyam
H .no 4-72/12
Mallapur,
,RR District, Telangana 500087


Date: 09-03-2023


In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kowkur

Type of Work: Earth work Work
Towards: Allowance For hire equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:-Upper basement Floor Chipping & Dead morter shifting work done Total Amount is Rs : 40,248/- Work Done from date:25-10-2022 to date:06-03-2023	Rs 16,099/-

Amount in words: Sixteen Thousand Ninety Nine only

Sign: 



09 MAR 2023