

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1438		Date - site bills Register		28-02-23	
Company Name:		MPPL		Site:		mayflower platinum	
Name of Contractor		A2:2					
Nature of work		false ceiling					
Work done		From Date		To Date			
		15-01-23		5-03-23			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Light cutting in						
2.	false ceiling						
3.	of luxury						
4.	Rats						
5.		648					
6.	1500 sft	648	25	No's	16,200 = 00		
7.							
8.	1800 sft	800	25	No's	20,000 = 00		
9.	2140 sft	144	25	No's	3,600 = 00		
10.	GST 18%				7,164 = 00		
11.	Total:				46,964 = 00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:		MPP											
Project:		Mav Flower Platinum											
Work Description:		Light Cutting in false ceiling of luxury flats											
Name of the Contractor:		Aziz											
Prepared By:		N Subash											
Date:		28.02.2028											
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total				
Light Cutting in false ceiling of luxury flats													
1	Light Cutting	A-303,,702,703,705,301,303,501,502, A-503,504,505,901,903,904,905 B-501,701,603,C-703,301,304,502,701,702 1500 Sft Flats-24 Flats	27.00	1.00	1.00	24.00	648.00	No's	648.00				
2	Light Cutting	A-306,307,308,408,506,508,506,507,906,708 B-305,505,905,503,504,303,903,405 C-305,C-405,,,B-503,603,705,905,506 1800 Sft Flats-25 Flats	32.00	1.00	1.00	25.00	800.00	No's	800.00				
3	Light Cutting	B-302,402,502,902 2140 Sft Flats-04 Flats	36.00	1.00	1.00	4.00	144.00	No's	144.00				
							144.00						

ESTIMATE SHEET							Approved by	K. Narendar Reddy
Company Name:		MPPPL						
Project:		May Flower Platinum						
Work Description:		Light Cutting in false ceiling of Luxury Flats						
Name of the Contractor		Aziz						
Prepared By		N Subash						
Date:		28.02.2028						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
		Light Cutting in false ceiling of luxury flats						
1	Light Cutting	10Q A-503,504,505,901,903,904,905. B-501,701,603,C-703,301,304,502,701,702 1500 Sft Flats-25 flats	648.00	No's	25.00	16,200.00		
2	Light Cutting	A-306,307,308,408,506,508,506,507,906,708 B-305,505,905,503,504,303,903,405 C-305,C-405,,B-503,603,705,905,506 1800 Sft flats-25 flats	800.00	No's	25.00	20,000.00		
3	Light Cutting	B-302,402,502,902 2140 Sft Flats-04 Flats	144.00	No's	25.00	3,600.00		
	Amount in words-				GST 18%		7,164.00	
					Total		46,964.00	