

**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		1999		Date - site bills Register		13/3/23	
Company Name:		MRMLLP		Site:		GMR	
Name of Contractor		Narsing Rao					
Nature of work		External texture work					
Work done		From Date		15/12/22		To Date	
						25/1/23	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	F block						
2.	external	5653	28	sf	158,281		
3.	texture work						
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	<b>Total:</b>				158281		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input checked="" type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input checked="" type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks: All works done							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

**Note:** 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, tertiary civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for tertiary jobs where guidelines rates are clearly given.



# MEASUREMENT SHEET

Company Name:		MR Mallapur LLP			Approved by:		Ramprasad		
Project:		Gulmohar Residency			Sign:				
Work Description:		Painting work							
Contractor Name:		Narsing Rao							
Prepared By		Rajesh. G							
Date:		13.03.2023							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E = AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	F-Block	Flat.no 1 & 2, 5&6 Duct	64.5	1	18.5	2	2386.5 Sft		
	Texture	Flat.no 3&4,4&5 Duct	67.6	1	18.5	2	2501.2 Sft		
		Flat.no 2 East side	34.66	1	18.5	1	641.21 Sft		
		Flat.no 5 west side	34.66	1	18.5	1	641.21 Sft		
		Flat.no 4 & service lift duct	32.5	1	18.5	1	601.25 Sft		
							6771.37 Sft		
Deductions		Balcony	9.66	1	7	4	270.48 Sft		
		ventilaters	2.5	1	2	16	80 Sft		
		Kitchen windows	4	1	3	4	48 Sfts		
		Bed rooms windows	6	1	4	28	672 Sfts		
		Ulility	3	1	4	4	48 Sft		
							1118.48 Sft		
		Grand Total					5652.89 Sft		

## Bill for Equipment Allowance

Narsing Rao  
Mallapur  
Hyderabad

Date: 13.03.2023

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Painting work  
**Towards:** Allowance for equipment.

S No.	Description	Amount
1.	Brief description of work done: Towards F block external texture work. Total Amount = 158281/- Work done from date 15.12.2022 to date 25.01.2023	Rs.63312/-

Amount in words: Sixty three thousand three hundred twelve Rupees Only.

Sign: Narsing Rao

## Bill for Labour Charges

Narsing Rao  
Mallapur  
Hyderabad

Date: 13.03.2023

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Painting work  
**Towards:** Allowance for labour charges.

S No.	Description	Amount
1.	Brief description of work done: Towards F block external texture work. Total Amount = 158281/- Work done from date 15.12.2022 to date 25.01.2023	Rs.63312/-

Amount in words: Sixty three thousand three hundred twelve Rupees Only.

Sign: Narsing Rao

## Allowance for Consumables

Narsing Rao  
Mallapur  
Hyderabad

Date: 13.03.2023

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Painting work  
**Towards:** Allowance for consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards F block external texture work. Total Amount = 158281/- Work done from date 15.12.2022 to date 25.01.2023	Rs.31657/-

Amount in words: Thirty one thousand six hundred fifty seven Rupees Only.

Sign: \_\_\_\_\_

*Narsing Rao*