

**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

<b>Sl. No. - site bills register</b>		NA 2008		<b>Date - site bills Register</b>		15/03/23
<b>Company Name:</b>		MRMLP		<b>Site:</b>		Gmr
<b>Name of Contractor</b> P. Praveen Kumar						
<b>Nature of work</b> Fabrication						
<b>Work done</b>						
		<b>From Date</b>		12/01/23	<b>To Date</b>	
					15/03/23	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Fabrication f	90	40	sft	3,600	
2.	Roof, jerry	220	40	sft	8,800	
3.	Complex, patchy	111	26 (kgs)	kg	2,886	
4.	area.	492	19	sft	9,348	
5.		554	15	nos	8,310	
6.		150	75	sq	11,250	
7.		1	215	pl	4,000	
8.						
9.						
10.						
11.	<b>Total:</b>				48,194	
<b>Bill required</b>		<input type="checkbox"/> YES <input type="checkbox"/> NO.		<b>GST bill required</b>		<input type="checkbox"/> YES <input type="checkbox"/> NO.
<b>Measurement &amp; estimate sheet:</b>		<input type="checkbox"/> Required <input type="checkbox"/> Not required		<b>Measurement &amp; estimate sheet:</b>		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
<b>PO/WO no.</b>				<b>PO/WO date:</b>		
<b>Remarks :</b> Work completed						
<b>Approved by Project Manager</b>		<b>Approved by Design Team</b>		<b>Approved by M.D.</b>		
Date:		Date:		Date:		
Sign:		Sign:		Sign:		

Note: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for his charges, earth work, terracing civil contractors. 3. Whichever not applicable - fill NA. 4. Estimate and measurement sheets are not required for terracing jobs where guidelines rates are clearly given.

fab bill.xlsx  
Estimate sheet

ESTIMATE SHEET									
Company Name:		GMR		Approved by:		RAM PRASAD			
Project:		MRMLLP		Sign:					
Work Description :		welding and fabrication work		Work start date:		12-01-2023			
Contractor:		P.Praveen kumar		Work end date:		15-03-2023			
Prepared By:		md sultan ali		Date :		15-03-2023			
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount			
1	Fabrication work	gate fabrication and fixing work near generator	90	sft	40.00	3,600.00			
		gate fabrication and fixing work near lower and upper basement of drive way near c block	220	sft	40.00	8,800.00			
		ms pipe welding work fixing in between pillar in c block upper basement parking	111	kgs	26.00	2,886.00			
		compound wall fencing work till amphiteater	492	sft	19.00	9348			
		compound wall fencing bar straighting work	554	no's	15	8,310			
		coupleck fabrication work with pining	150	no's	75.00	11250			
		miscilaneous ma staircase cutting work	1.00	l/s	lunsump	4,000			
	TOTAL					48,194			

fab bill.xlsx  
Measurement Sheet

MEASUREMENT SHEET										
Company Name:		GMR		Approved by:		Ram prasad				
Project:		MRMLLP		Sign:						
Work Description :		welding and fabrication work		Work start date:		12-01-2023				
Contractor:		p.praveen kumar		Work end date:		15-03-2023				
Prepared By:		md sultan ali		Date :		15-03-2023				
				A		B		C		
				D		E=AxBxCxD				
S No.	Item Head	Item Description	Length	width	Height	no's&kg/m	Quantity			
1	Fabrication work	gate fabrication and fixing work near generator	18	1	5	1	90			
		gate fabrication and fixing work near lower and upper basement of drive way near c block	22	1	5	2	220			
		ms pipe welding work fixing in between pillar in c block upper basement parking	37	1	1	3	111			
		compound wall fencing work till amplifier	492	1	1	492	sft	492		
		compound wall fencing bar straighting work	554	1	1	554	No's	554		
		coupleck fabrication work with pining	720	1	1	No's	720			
		miscilanius ma staircase cutting work	1	1	1	1	1	lumsump		

**Bill for labour Charges**

p.praveen kumar  
Mallapur  
Hydrabad

Date: 15-03-2023

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** fabrication work  
**Towards:** Allowance for consumable charges.

S No.	Description	Amount
1.	Fabrication work Total Amount = 48,194/- Work done from date 12-01-2023 to date 15-03-2023	Rs.19277/-

Amount in words: ninteen thousand two hundreden seventy seven rupess only

Sign: \_\_\_\_\_

**Bill for Equipment Charges**

p.praveen kumar  
Mallapur  
Hydrabad

Date: 15-03-2023

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** fabrication work  
**Towards:** Allowance for equipment charges.

S No.	Description	Amount
1.	Fabrication work Total Amount = 48,194/- Work done from date 12-01-2023 to date 15-03-2023	Rs.19277/-

Amount in words: nineteen thousand two hundreden seventy seven rupess only

Sign: \_\_\_\_\_

**Bill for consumable Charges**  
p.praveen kumar  
Mallapur  
Hydrabad

Date: 15-03-2023

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** fabrication work  
**Towards:** Allowance for consumable charges.

S No.	Description	Amount
1.	Fabrication work Total Amount = 48,194/- Work done from date 12-01-2023 to date 15-03-2023	Rs.9638/-

Amount in words: Nine thousand six hundred thirty eight rupess only

Sign: \_\_\_\_\_