



Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		53		Date - site bills Register		21/03/2023	
Company Name:		Crescentia Labs Pvt Ltd		Site:		GV-One	
Name of Contractor		Tirumalesh Yadav					
Nature of work		R.C.C. Works.					
Work done		From Date		To Date			
		10/01/2023		28/02/23			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	South block Footings	9653.87	59	sft	5,69,578/-		
2.	& Retaining wall Rooff						
3.							
4.	Column - 5 Nos	425.81	30	sft	12,774/-		
5.							
6.	Retaining wall	178.65	35	sft	6,253/-		
7.							
8.	* Columns only steel fixed						
9.	Rate is reduced to 30/sft						
10.							
11.	Total:				5,75,831/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
<div style="font-size: 2em; font-weight: bold; margin-left: 20px;">  </div>							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 21/03/2023		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name:	Crecentia Labs Pvt Ltd	Approved by:	Subba Reddy				
Project:	GV ONE	Sign:					
Work Description :	RCC work for footings	Work start date:	10-01-2023				
Contractor:	Tirumalesh Yadav		28-02-2023				
Prepared By:	Abdul Rahman		10-03-2023				
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Remarks
1	South block footings	Footings and Retaining wall raft	9653.87	sft	59	5,69,578	
2	South Block Columns	Columns C4 - 5 nos	425.81	sft	30	12,774	
3	South block retaining wall	Retaining wall from grid A5 to A7	178.65	sft	35	6,253	
Total						5,75,831	

Note: For Columns only steel work done so rate fixed 30/sft

MEASUREMENT SHEET

Company Name:	Crecentia Labs Pvt Ltd	Approved by:	Subba Reddy
Project:	GV ONE	Sign:	
Work Description :	RCC work for footings	Work start date:	10-01-2023
Contractor:	Andre Shiva	Work end date:	28-02-2023
Prepared By:	Abdul Rahman	Date :	10-03-2023

			A	B	C	D	$E=(Ax \times C \times D)+(B \times D)$	F	G=Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	South block footings	F1 -Grid E'6', A'6"	31.50	61.98	2.21	1	131.73	sft	9654
		F2 -Grid F7	40.68	103.40	2.54	1	206.85	sft	
		F6- Grid B6	59.06	217.89	2.46	1	363.22	sft	
		Step	30.19	56.92	1.64	1	106.44	sft	
		F7- Grid C6,D6,E6,C7,D7	61.68	237.69	2.46	5	1947.37	sft	
		Step	31.50	61.98	1.72	5	581.17	sft	
		F5 - Grid C8,D8,E8	51.84	167.88	2.46	3	886.34	sft	
		Step	26.24	43.04	1.07	3	213.06	sft	
		WF1- Grid F8	55.45	320.11	2.62	1	465.65	sft	
		CF2 - Grid F6	60.17	416.86	3.45	1	624.16	sft	
		CF1 - Grid B7	73.144	615.47	3.85	1	897.37	sft	
Raft 6	108.27	1076.00	2.62	1	1360.19	sft			
Retaining wall raft	182.42	1556.07	1.72	1	1870.30	sft			
2	Columns	Columns C4	10.83	1.00	9.00	3	292.34	sft	426
		Columns C5	7.42	1.00	9.00	2	133.47	sft	
3	Retaining wall	Retaining wall grid A5 to A7	119.10	1.00	1.50	1	178.65	sft	179

Bill for Equipment Allowance

Thirumalesh yadav
64/9/A Mothi nager Ranga reddy
Telangana- 500018

Date: 23.03.2023.

In favor of: Crescentia Labs Pvt Ltd.
Project / Site: GV ONE
Location: Genome Valley, Turkapally
Type of Work: South block RCC work

Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards south block RCC work at site. Total Amount = Rs:5,75,831/- Work done from date 10.01.23 to date 28.02.23.	Rs: 4,60,664/-

Amount in words: Four lakhs sixty thousand six hundred sixty four Rupees only..

Sign: _____

Bill for Labour Charges

Thirumalesh yadav
64/9/A Mothi nager Ranga reddy
Telangana- 500018

Date: 23.03.2023.

In favor of: Crescentia Labs Pvt Ltd.
Project / Site: GV ONE
Location: Genome Valley, Turkapally
Type of Work: RCC work

Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards south block RCC work at site. Total Amount = Rs:5,75,831/- Work done from date 10.01.23 to date 28.02.23.	Rs: 1,15,166/-

Amount in words: One lakhs fifteen thousand one hundred sixty six Rupees only..

Sign: _____