



Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		52		Date - site bills Register		23.3.23	
Company Name:		Kresantha Labs Pvt Ltd		Site:		GV-One	
Name of Contractor		Tirumalesh Yadav					
Nature of work		P.C.C. & Concrete					
Work done		From Date		10-01-23		To Date	
						28-02-23	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	South black footings	9	—	—	—		
2.	Retaining wall roof shuttering	—	—	—	—		
3.	for P.C.C.	1306.95	10	RPL	13,069 /-		
4.		—	—	—	—		
5.	South black footings	8697.72	5	SFT	43,489 /-		
6.	P.C.C. concrete						
7.							
8.							
9.							
10.							
11.	Total:					56,558 /-	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks:							
							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 21/3/2023		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name:		Crecentia Labs Pvt Ltd	Approved by:		Subba Reddy		
Project:		GV ONE	Sign:				
Work Description :		RCC work for footings	Work start date:		10-01-2023		
Contractor:		Tirumalesh Yadav			28-02-2023		
Prepared By:		Abdul Rahman			01-03-2023		
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Remarks
1	South block	Footings and Retaining wall raft shuttering for pcc	1306.95	rft	10	13,069	
2	South block	Footings and Retaining wall raft pcc concrete	8697.72	sft	5	43,489	
Total						56,558	

MEASUREMENT SHEET

Company Name:	Crecentia Labs Pvt Ltd	Approved by:	Subba Reddy
Project:	GV ONE	Sign:	
Work Description :	RCC work for footings	Work start date:	10-01-2023
Contractor:	Andre Shiva	Work end date:	28-02-2023
Prepared By:	Abdul Rahman	Date :	01-03-2023

			A	B	C	D	E=(AxCxD)+(BxD)	F	G=Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos:	Quantity	Units	Item Head Total
1	South block footings pcc centering	F1 -Grid E"6', A'6"	34.12	1.00	1.00	2	70.24	rft	1307
		F2 -Grid F7	43.31	1.00	1.00	1	44.31	rft	
		F6- Grid B6	61.68	1.00	1.00	1	62.68	rft	
		F7- Grid C6,D6,E6,C7,D7	64.31	1.00	1.00	5	326.54	rft	
		F5 - Grid C8,D8,E8	44.61	1.00	1.00	3	136.82	rft	
		WF1- Grid F8	55.45	1.00	1.00	1	56.45	rft	
		CF2 - Grid F6	60.16	1.00	1.00	1	61.16	rft	
		CF1 - Grid B7	73.17	1.00	1.00	1	74.17	rft	
		Raft 6	103.68	1.00	1.00	1	104.68	rft	
		Raft 7	85.96	1.00	1.00	1	86.96	rft	
		Raft 3	98.51	1.00	1.00	1	99.51	rft	
	Retaining wall raft	182.42	1.00	1.00	1	183.42	rft		
2	South block footings pcc concrete	F1 -Grid E"6', A'6"	8.53	8.53	1.00	2	145.54	sft	8698
		F2 -Grid F7	10.83	10.83	1.00	1	117.23	sft	
		F6- Grid B6	61.68	61.68	1.00	1	3804.77	sft	
		F7- Grid C6,D6,E6,C7,D7	16.08	16.08	1.00	5	1292.33	sft	
		F5 - Grid C8,D8,E8	11.15	11.15	1.00	3	373.10	sft	
		WF1- Grid F8	19.52	8.20	1.00	1	160.13	sft	
		CF2 - Grid F6	19.25	10.82	1.00	1	208.40	sft	
		CF1 - Grid B7	13.12	23.46	1.00	1	307.88	sft	
		Raft 6	41.01	10.83	1.00	1	444.05	sft	
		Raft 7	31.83	11.16	1.00	1	355.03	sft	
		Raft 3	710.16	1.00	1.00	1	711.16	sft	
	Retaining wall raft	91.21	8.53	1.00	1	778.09	sft		

Bill for Equipment Allowance

Thirumalesh yadav
64/9/A Mothi nager Ranga reddy
Telangana- 500018

In favor of: Crescentia Labs Pvt Ltd.
Project / Site: GV ONE
Location: Genome Valley, Turkapally
Type of Work: South block footing pcc

Date: 23.03.2023.

Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards south block pcc concreting site. Total Amount = Rs:56,558/- Work done from date 10.01.23 to date 28.02.23.	Rs: 45,246/-

Amount in words: Forty thousand two hundred forty six Rupees only..

Sign: _____

Bill for Labour Charges

Thirumalesh yadav
64/9/A Mothi nager Ranga reddy
Telangana- 500018

Date: 23.03.2023.

In favor of: Crescentia Labs Pvt Ltd.
Project / Site: GV ONE
Location: Genome Valley, Turkapally
Type of Work: South block pcc

Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards south block pcc concreting site. Total Amount = Rs:56,558/- Work done from date 10.01.23 to date 28.02.23.	Rs: 11,311/-

Amount in words: Eleven thousand three hundred eleven Rupees only..

Sign: _____