

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		907		Date - site bills Register		25/03/23	
Company Name:		GYPC		Site:		Innapolis	
Name of Contractor		M. Lalitha.					
Nature of work		Painting					
Work done		From Date		05-02-23		To Date	
						25-02-23	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	ASAS-3 rd Floor						
2.	Paint (Internal)	6199.72	1.75	SH-	10,849.51		
3.							
4.		add	10%.		1,084.95		
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				11,934.46		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: <i>Mulky</i>		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET							Approved by	Material
Company Name	GVFC							
Project	Insopolis							
Work Description	Painting							
Name of the Contractor	M.Lalitha							
Prepared By	K.Praveen							
Work Date	05.01.2023-25.01.2023							
Bill Date	17.03.2023							
Item Head	Item Description	A Length	B Width	C Height	D No's	E=A*B*C*D Quantity	F unit	G=Sum of E Item Head Total
14545-3rd floor								
	South wall	111.50	1.00	4.00	1.00	446.00	sq	
	South rcc wall	26.25	1.00	15.28	1.00	401.10	sq	
	East wall	98.41	1.00	4.25	1.00	418.24	sq	
	North wall	114.66	1.00	4.00	1.00	458.64	sq	
	North rcc wall	26.25	1.00	15.28	1.00	401.10	sq	
	West wall	98.50	1.00	15.28	1.00	1505.98	sq	
	South east staircase	41.00	1.00	15.28	1.00	626.48	sq	
	East side lobby	31.25	1.00	15.28	1.00	477.50	sq	
	West lobby	36.75	1.00	15.28	1.00	561.54	sq	
	Central duct	87.91	1.00	4.00	2.00	703.28	sq	
	West side ducts	41.41	1.00	4.00	1.00	165.64	sq	
		5.58	1.00	15.28	1.00	85.26	sq	
	South east corner duct	14.75	1.00	4.00	1.00	59.00	sq	
	North east corner duct	36.00	1.00	4.00	1.00	144.00	sq	
		5.25	1.00	15.28	1.00	80.22	sq	
	Deductions							6533.08
	lobbies	1.00	6.00	8.00	2.00	96.00	sq	
	West side windows	1.00	11.50	6.88	3.00	237.36	sq	
								333.36
								6199.72

ESTIMATE SHEET									
Company Name:	GVRC		Approved By						
Project:	Innopolis		Madhulji						
Work Description:	Painting								
Name of the Contractor	M.Lalitha								
Prepared By	K.Praveen								
Bill Date:	20-02-2023								
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
	1 4545-3rd floor	Primer	6199.72	sft	1.75	10849.51	10849.51		
							1084.95		
								Note: add 10% extra as site is far	
								Grand Total	
								11934.46	