

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		908.		Date - site bills Register		25/03/23	
Company Name:		GVRC		Site:		Innapacis	
Name of Contractor		Eshwar Rao					
Nature of work		Scaffolding (wooden)					
Work done		From Date		10-03-23		To Date	
						22-03-23	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	4545-west lobby	3744	7	Sft	26208		
2.	4545-east lobby	2808	7	Sft	19,656		
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				45,864		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input checked="" type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: <i>Mally</i>		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET									
Company Name	GVRC			Approved by			Madhu.T		
Project	Innopolis								
Work Description	Scaffolding(wooden)								
Name of the Contractor	Eshwar Rao								
Prepared By	Praveen.K								
Work Date	10.03.2023-22.03.2023								
Bill Date	23.03.2023								
	Item Head	Item Description	A	B	C	D	E=AxBxCxD	F	G= Sum of E
			Length	Width	Height	No's	Quantity	units	Item Head Total
	1 4545- west lobby	Scaffolding(false ceiling framing)	72.00	1.00	13.00	4.00	3744.00	sft	3744.00
	2 4545-east lobby	Scaffolding(false ceiling framing)	54.00	1.00	13.00	4.00	2808.00	sft	2808.00
									6552.00

ESTIMATE SHEET							
Company Name:	GVRC			Approved By			
Project:	Innopolis			Madhu.T			
Work Description:	Scaffolding(wooden)						
Name of the Contractor	Eshwar Rao						
Prepared By	Praveen.K						
Bill Date:	23-03-2023						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	4545-west lobby	Scaffolding(false ceiling framing)	3744.00	sft	7.00	26208.00	
		Scaffolding(false ceiling framing)	2808.00	sft	7.00	19656.00	
							45,864.00

