

**Construction division.  
Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		2047	Date - site bills Register		28/3/23		
Company Name:		MRMLUP	Site:		GMR		
Name of Contractor		Janardhan Prasad					
Nature of work		Flooding in G-607 flat					
Work done		From Date		To Date			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Vetrified tiles	911	16	sft	14576		
2.	skirting	245	16	sft	3920		
3.	Toilets	400	18	sft	7200		
4.	Balcony	80	15	sft	1200		
5.	SBVA (67%)	911	4	sft	3644		
6.	skirting	245	4	sft	980		
7.							
8.							
9.							
10.							
11.	Total:				31520		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : All works done							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**ESTIMATE SHEET**

Company Name: MRM LLP

Project: Gulmohar Residency

Work Description: Flooring and Bathroom tiles in G-607 flat

Contractor Name: Janardha

Prepared By: G.Rajesh

Date: 27.12.2022

Approved by: Ramprasad

Sign:

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Vetrified tiles	SBU/A 1360sft(67%)	911.00	Sft	16.00	14576.00
		Skirting 18%	245.00	Rft	16.00	3920.00
		(200 sft per toilet)	400.00	Sft	18.00	7200.00
		(80 sft per flat)	80.00	Sft	15.00	1200.00
		SBU/A 1360sft(67%)	911.00	Sft	4.00	3644.00
		Skirting 18%	245.00	Rft	4.00	980.00
						31520.00

**MEASUREMENT SHEET**

Company Name: **MRM LLP**

Approved by: **Ramprasad**

Project: **Gulmohar Residency**

Sign:

Work Description: **Flooring and Bathroom tiles in G-607 flat**

Contractor Name: **Janardhan Prasad**

Prepared By: **G.Rajesh**

Date: **27.03.2023**

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E = AxBxCxD Quantity	F Units
1	G-607 Flat							
	2'x4' flooring	SBUA 1360sft(67%)	911	1.00	1.00	1.00	911.00	Sft
	2'x4' Skirting	Skirting 18%	245	1.00	1.00	1.00	245.00	Rft
		(200 sft per toilet)	200	1.00	1.00	2.00	400.00	Sft
	Kitchen&Utility	(80 sft per flat)	80	1.00	1.00	1.00	80.00	Sft
		SBUA 1360sft(67%)	436	1.00	1.00	1.00	911.00	Sft
		Skirting 18%	100	1.00	1.00	1.00	245.00	Rft

## Bill for Equipment Allowance

Janardhan Prasad,  
Plot-no-42, Vinobha Nagar,  
Hyderabad.


Date: 27.03.23

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Miscellaneous work done  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1	Brief description of work done: Towards Tiles Laying work done . Total Amount = 31520/- Work done from date 01.01.23 to date 20.02.23	Rs.12,608/-

Amount in words: Ten Thousand Five Hundred Rupees Only.

Sign:



## Bill for Labour Charges

Janardhan Prasad,  
Plot-no-42, Vinobha Nagar,  
Hyderabad.

Date: 27.03.23

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Tiles Laying work done  
**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Tiles Laying work done . Total Amount = 31520/- Work done from date 01.01.23 to date 20.02.23	Rs.6,304 /-

Amount in words: Six Thousand Three Hundred And Four Rupees Only.

Sign: Janardhan Prasad

## Allowance for Consumables

Janardhan Prasad,  
Plot-no-42, Vinobha Nagar,  
Hyderabad.

Date: 27.03.23

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Tiles laying work done  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards G-Block Tiles laying work done work done . Total Amount = 31,520/- Work done from date 01.02.23 to date 20.03.23	Rs.12,608/-

Amount in words: Twelve Thousand Six Hundred And Eight Rupees Only.

Sign: \_\_\_\_\_

Janardhan Prasad