

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		2050	Date - site bills Register		29/3/23		
Company Name:		MRMLLP	Site:		GMR		
Name of Contractor Mahendra Kumar Gajjar							
Nature of work Tiles flooring in G-block-402							
Work done		From Date	15/2/23	To Date	15/3/23		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	SBVA G-402						
2.	SBVA (67%)	911	16	sft	14576		
3.	skirting 18%	245	16	sft	3920		
4.	200 Toilet	400	18	sft	7200		
5.	80 sft per flat	80	18	sft	1440		
6.	SBVA (67%)	911	4	sft	3644		
7.	skirting	245	4	sft	980		
8.							
9.							
10.							
11.	Total:				31,760		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : All works done.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:	MRMLLP	Approved by:	Ramprasad					
Project:	Gulmohtar Residency	Sign:						
Work Description:	Flooring and Bathroom tiles in G-402 flat							
Contractor Name:	Mahendra Kumar Gujjar							
Prepared By	G.Rajesh							
Date:	28.03.2023							
S No.	Item Head	Item Description	A	B	C	D	E = AxBxCxD	F
			Length	Width	Height	Nos	Quantity	Units
1	G-402 flat							
		SBUA 1360sft(67%)	911	1.00	1.00	1.00	911.00	Sft
		Skirting 18%	245	1.00	1.00	1.00	245.00	Rft
		(200 sft per toilet)	200	1.00	1.00	2.00	400.00	Sft
		(80 sft per flat)	80	1.00	1.00	1.00	80.00	Sft
		SBUA 1360sft(67%)	911	1.00	1.00	1.00	911.00	Sft
		Skirting 18%	245	1.00	1.00	1.00	245.00	Rft

Allowance for Consumables

Mahendra kumar Gujjar,
Mallapur,
Hyderabad.

Date: 28.03.23

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Tiles Flooring
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards Flooring and Bathroom tiles in G-402 flat . Total Amount = 31,760/- Work done from date 15.02.23 to date 15.03.23	Rs.12,704/-

Amount in words: Twelve thousand Seven hundred Four Rupees Only.

Sign



Bill for Equipment Allowance

Mahendra kumar Gujjar,
Mallapur,
Hyderabad.

Date: 28.03.23

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Tiles Flooring
Towards: Allowance for equipment.

S No.	Description	Amount
1.	Brief description of work done: Towards Flooring and Bathroom tiles in G-402 flat . Total Amount = 31,760/- Work done from date 15.02.23 to date 15.03.23	Rs.12,704/-

Amount in words: Twelve Thousand Seven hundred Four Rupees Only.

Sign _____

Bill for labour charges

Mahendra kumar Gujjar,
Mallapur,
Hyderabad.

Date: 28.03.23

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Tiles Flooring
Towards: Allowance for labour charges.

S No.	Description	Amount
1.	Brief description of work done: Towards Flooring and Bathroom tiles in G-402 flat . Total Amount = 31,760/- Work done from date 15.02.23 to date 15.03.23	Rs.6,352/-

Amount in words: Six thousand Three hundred Fifty Two Rupees Only.

Sign _____

