


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		220		Date - site bills Register		01-04-2023	
Company Name:		MRPLLP		Site:		N/gh	
Name of Contractor Misyala Rajkumar							
Nature of work Earth work							
Work done		From Date		19-2-23		To Date	
						29-03-23	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Excavation	41580	2.25/-	Cft	93,555/-		
2.							
3.	Pcc bed laying	2970	5.50/-	Sft	16,335/-		
4.							
5.	Dredging work	2970	0.1/-	Sft	2,970/-		
6.							
7.	Soil shifting	41580	1.50/-	Cft	62,370/-		
8.							
9.							
10.							
11.	Total:				1,75,230/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks : work completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 01-04-2023		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour charges

Miryala raj kumar
Address: H.no-35-22, Mallapur
Hyderabad

Date: 01.04.2023

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Earth work
Towards: Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards completion of Exacavation for Sump and septic tank at main gate entrance arch and soil shifting from block A to Block C. Total Amount = 1,75,230/- Work done from date: 19.03.23 to date: 29.03.2023	Rs. 70092/-

Amount in words: Seventy thousand ninty two rupees only.

Sign: _____

Bill for Equipment charges

Miryala raj kumar
Address: H.no-35-22, Mallapur
Hyderabad

Date: 01.04.2023

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Earth work
Towards: Allowance for Equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards completion of Exacavation for Sump and septic tank at main gate entrance arch and soil shifting from block A to Block C. Total Amount =1,75,230/- Work done from date: 19.02.23 to date: 29.03.2023	Rs. 70092/-

Amount in words: Seventy thousand ninty two rupees only.

Sign: _____

Bill for Consumable charges

Miryala raj kumar
Address:H.no-35-22,Mallapur
Hyderabad

Date.01.04.2023

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Earth work
Towards: Allowance for Consumable Charges

S No.	Description	Amount
1.	Brief description of work done:Towards completion of Exacavation for Sump and septic tank at main gate entrance arch and soil shifting from block A to Block C. Total Amount =1,75,230/- Work done from date: 19.02.23to date: 29.03.2023	Rs.35046/-

Amount in words: Thirty five thousand and fouty six rupees only.

Sign: _____

MEASUREMENT SHEET

Company Name		MRPLP		Approved by: Vijay m					
Project		Nilgiri Heights							
Work Description		Earth work							
Contractor		Miyala raj kumar							
Prepared By		Anil M							
Date		01.04.2023							
S No.	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Item Head Total
1	Excavation	Septic tank excavation at main gate entrance arch	110.0	27.0	14.0	1.0	41,580.0	Cft	
2	PCC bed laying	PCC bed laying for septic tank	110.0	27.0	1.0	1.0	2,970.0	Sft	
3	Dressing	Dressing work sump and septic tank at main gate entrance	110.0	27.0	1.0	1.0	2,970.0	Sft	
4	Soil Shifting	Septic tank excavated soil shifted from main gate entrance to block-C	110.0	27.0	14.0	1.0	41,580.0	Cft	

Handwritten signature

ESTIMATE SHEET

Company Name:		MRPLLP		Approved by: Vijay raj			
Project:		Nilgiri Heights					
Work Description:		Earth work					
Contractor:		Miyala raj kumar					
Prepared By:		Anil M					
Date:		01.04.2023					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Excavation	Supm&septic tank excavation at main gate entrance arch	41580.0	CR	2.25	93,555.00	
2	PCC bed laying	PCC bed laying foe sump and septic tank	2970.0	SR	5.5	16,335.00	
3	Dressing	Dressing work sump and septic tank at main gate entrance arch	2,970.0	SR	1.00	2,970.00	
4	Soil Shifting	&septic tank excecavated soil shifted from main gate entrance to bl	41580.0	CR	1.50	62,370.00	
Total Amount:						1,75,230.00	

4