


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1453		Date - site bills Register		25-03-23	
Company Name:		MPPL		Site:		mayflower platinum	
Name of Contractor		Ravichand					
Nature of work		Tiles laying					
Work done		From Date		To Date			
		03-01-23		09-03-23			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	duct tiles						
2.	Roofing work	514	15	SFE	7,710 = 00		
3.	duct skirting						
4.	works	129	15	Rft	1,935 = 00		
5.	Flooring tiles						
6.	re-work	925.92	15	SFE	13,888.80		
7.	wall tiles						
8.	Re-work	580 = 00	15	SFE	8,700 = 00		
9.							
10.							
11.	Total:				32,233.80		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 25/3/23		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ITEMMENT SHEET

Party Name:	MPL	Prepared by:	N. Subash						
Project:	May Flower Platinum								
Work Description:	Tiles Laying Work								
Contractor Name:	Ravichand								
Date:	25.03.2023								
S.No	Item Head	Item Description	A	B	C				
	Ducts Tiles flooring and Skirting work		Length	Width	Height	Nos	Quantity	Units	Total Head
1	Ducts Tiles flooring work	C5 & C6	43.00	10.00	1.00	1.00	430.00	Sft	
			12.00	7.00	1.00	1.00	84.00	Sft	514.00
2	Ducts Skirting work	C5 & C6	106.00	1.00	1.00	1.00	106.00	Rft	
			23.00	1.00	1.00	1.00	23.00	Rft	129.00
3	Flooring Tiles Re-work	Ground Floor	20.00	6.00	1.00	1.00	120.00	Sft	
		First Floor	25.00	6.00	1.00	2.00	300.00	Sft	
		Second Floor	35.00	6.00	1.00	1.00	210.00	Sft	
		Third Floor	24.66	6.00	1.00	2.00	295.92	Sft	925.92
4	Wall Tiles Re-work	Ground Floor	20.00	1.00	4.00	1.00	80.00	Sft	
		First Floor	25.00	1.00	4.00	2.00	200.00	Sft	
		Second Floor	25.00	1.00	4.00	1.00	100.00	Sft	
		Third Floor	25.00	1.00	4.00	2.00	200.00	Sft	580.00

STATE SHEET

Company Name:		MPL	Prepared by:		N.Subash			
Project:		May Flower Platinum						
Work Description:		Tiles Laying Work						
Contractor Name:		Ravichand						
Date:		25.03.2023						
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total	
	Ducts Tiles flooring and Skirting work							
1	Ducts Tiles flooring work		514.00	Sft	15.00	7,710.00		
2	Ducts Skirting work		129.00	Rft	15.00	1,935.00		
3	Flooring Tiles Re-work		925.92	Sft	15.00	13,888.80		
4	Wall Tiles Re-work		580.00	Sft	15.00	8,700.00		
Total Amount						32,233.80		
Amount in words :- Thirty two Thousand two Hundred and thirty Three Rupees Only								

Bill for Consumables.

Ravi chand,
Mallapur.
Hyderabad.

Date :25-03-2023

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Tiles Works.
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards Ducts tiles flooring and Corridor tiles Re-work. = Rs.32,233.00/- Work done from date 03-01-2023 to 09-03-2023	Rs.6,446 .00/-

Amount in Words: Six thousand four hundred and fourty six Rupees Only.

Sign: _____

Bill for Equipment Allowance.

Ravi chand,
Mallapur.
Hyderabad.

Date :25-03-2023

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Tiles Works.
Towards: Allowance for Equipment Allowance.

S No.	Description	Amount
1.	Brief description of work done: Towards Ducts tiles flooring and Corridor tiles Re-work. = Rs.32,233.00/- Work done from date 03-01-2023 to 09-03-2023	Rs.12,893 .00/-

Amount in Words: Twelve thousand eight hundred and ninty three Rupees Only.

Sign: _____

Bill for Labour charges.

Ravi chand,
Mallapur.
Hyderabad.

Date :25-03-2023

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Tiles Works.
Towards: Allowance for Labour charges.

S No.	Description	Amount
1.	Brief description of work done: Towards Ducts tiles flooring and Corridor tiles Re-work. = Rs.32,233.00/- Work done from date 03-01-2023 to 09-03-2023	Rs.12,893 .00/-

Amount in Words: Twelve thousand eight hundred and ninty three Rupees Only.

Sign: _____