

**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		2084		Date - site bills Register		5/4/23	
Company Name:		MRMLUP		Site:		GMR	
Name of Contractor		Kottuvu Rani					
Nature of work		Scaffolding work at F & G block external painting					
Work done		From Date		To Date			
		1/1/23		25/3/23			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	G-block-Flat-4	6080	7	sft	42560		
2.	F-4 west & north	3920	7	sft	27440		
3.	Duct 4 & 5 flat	3600	7	sft	25200		
4.	Flat 5 west	2400	7	sft	16800		
5.	Duct - 7	3900	7	sft	27300		
6.	F block electrical						
7.	ducts	1080	7	sft	7560		
8.	G block electrical						
9.	ducts	1260	7	sft	8820		
10.					1		
11.	Total:				155680		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : All works done							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date:		Date:			Date:		
Sign:		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**ESTIMATE SHEET**

Company Name: MRMLLP

Approved by: Ram Prasad

Project: Gulmohar Residency

Sign:

Work Description: Scaffolding work at F&GBlock

Contacto Name: Kotturu Rani

Prepared By: G.Rajesh

Date: 29.03.2023

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Scaffolding G-Block	Flat on 04 East & South Side	6080	sft	7	42560
		Flat on 04 West & North side	3920	sft	7	27440
		Duct 4&5 flat	3600	sft	7	25200
		Flat.no 05 West side	2400	sft	7	16800
		Duct 07	3900	sft	7	27300
2	F-Block	Electrical Duct's	1080	sft	7	7560
3	G-Block	Electrical Duct's	1260	sft	7	8820
						<b>155680</b>

## MEASUREMENT SHEET

Company Name:

MRMLLP

Approved by:

Ranprasad

Project:

Gulmohar Residency

Sign:

Work Description:

Scaffolding work at F&amp;G-Block

Contractor Name:

Kotturu Rani

Prepared By

G.Rajesh

Date:

29.03.2023

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AXBxCxD Quantity	F Units
1	Scaffolding							
	G-Block	Flat.on 04 East & South Side	76	1	80'	1	6080	sft
		Flat.on 04 West & North side	56	1	70'	1	3920	sft
		Duct 4&5 flat	60	1	60'	1	3600	sft
		Flat.no 05 West side	40	1	60'	1	2400	sft
		Duct 07	65	1	60'	1	3900	sft
2	F-Block	Electrical Duct's	18	1	60'	2	1080	sft
3	G-Block	Electrical Duct's	18	1	70'	2	1260	sft

## Allowance for Consumables

Kotturu Rani  
Mallapur,  
Hyderabad.

Date: 29.03.23

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Scaffolding at G-Block  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Scaffolding work at G&F-Block Total Amount = 1,55,680/- Work done from date 01.01.23 to date 25.03.23	Rs.62,272/-

Amount in words: Sixty Two Thousand Two Hundred And Seventy Two Rupees Only

Sign: K. Rani

## Bill for Labour Charges

Kotturu Rani  
Mallapur,  
Hyderabad.

Date: 29.03.23

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Scaffolding work at G& F-Block  
**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Scaffolding work at G&F-Block Total Amount = 1,55,680/- Work done from date 01.01.23 to date 25.03.23	Rs. 31,136/-

Amount in words: Thirty One Thousand One Hundred Thirty Six Rupees Only.

Sign: K. Rani

## Bill for Equipment Allowance

Kotturu Rani  
Mallapur,  
Hyderabad.

Date: 29.03.23

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Scaffolding work at G&F-Block  
**Towards:** Equipment Allowance

S No.	Description	Amount
1.	Brief description of work done: Scaffolding work at G&F-Block Total Amount = 1,55,680/- Work done from date 01.01.23 to date 25.03.23	Rs.62,272/-

Amount in words: Six Two Thousand Two Seven Two Hundered Rupees Only

Sign: K. Rani