


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		10633		Date - site bills Register		05/04/2023	
Company Name:		OMR-K-UP		Site:		GHT	
Name of Contractor		KAMLESH KUMAR					
Nature of work		GRANITE WORK					
Work done		From Date		20/02/2023		To Date	
						04/04/2023	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-Block	1256	30/-	Sqft	37,680		
2.	rot-cot						
3.	Granite						
4.	work						
5.	champrly.	672	27/-	Sqft	18,144		
6.							
7.							
8.							
9.							
10.							
11.	Total:				55,824		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 05/05/2023		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**05 APR 2023**  
PROJECT MANAGER

**Bill for Consumable Charges**

Kamlesh kumar  
H.no 4-72/12  
Miyapur,  
, Medchal District, Telangana 500087


Date: 05-04-2023

**In favor of:** MMR KOWKUR LLP  
**Project / Site:** GHT  
**Location:** Kowkur

**Type of Work:** Granite Work  
**Towards:** Allowance for Consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- A Block Totllot inside Granite laying work done Total Amount is Rs :55,851/- Work Done from date:20-03-2023 to date: 04-04-2023	Rs 11,170/-

Amount in words: Eleven Thousand One hundred seventy only

Sign: 



**Bill for Hire equipment Charges**

Kamlesh kumar  
H.no 4-72/12  
Miyapur,  
, Medchal District, Telangana 500087

Date: 05-04-2023


**In favor of:** MMR KOWKUR LLP  
**Project / Site:** GHT  
**Location:** Kowkur

**Type of Work:** Granite Work  
**Towards:** Allowance for hire equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- A Block Totllet inside Granite laying work done Total Amount is Rs :55,851/- Work Done from date:20-03-2023 to date: 04-04-2023	Rs 22,340/-

Amount in words: Twenty Two Thousand Three hundred Forty only

Sign: \_\_\_\_\_



  
PROJECT MANAGER  
05 APR 2023

### Bill for Labour Charges

Kamlesh kumar  
H .no 4-72/12  
Miyapur,  
, Medchal District, Telangana 500087


Date: 05-04-2023


In favor of: MMR KOWKUR LLP  
Project / Site: GHT  
Location: Kowkur

Type of Work: Granite Work  
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- A Block Totllo inside Granite laying work done Total Amount is Rs :55,851/- Work Done from date:20-03-2023 to date: 04-04-2023	Rs 22,340/-

Amount in words: Twenty Two Thousand Three hundred Forty only

Sign: 




APPROVED BY  
05 APR 2023  
PROJECT MANAGER

Estimation Sheet						Work done from date :20-03-2023
Company Name:	MMR KOWKUR LLP					work done to date : 04-04-2023
Project:	GHT					
work description:	TOTLOT Granite work done details					
Prepared By	A Suresh					
Date:	05 April 2023					
Name of the contractor	Kamlesh Kumar					
		A	C	D=AxC	E=Sum of D	
S No.	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Totlot Granite	1,256	Sft	30	37,680	
	Champering	673.00	Rft	27	18,171	
						55,851

  
 APPROVED BY  
 05 APR 2023  
 PROJECT MANAGER

Measurement Sheet									
Company Name:		Mehta & Modi Realty KowkurLLP							
Project:		GHT							
Description : Tot lot Granite laying work done details									
Prepared By:		A Suresh							
Date :		05 April 2023							
Name of the contractor : Kamlesh Kumar									
A	A Block	A	B	C	D	=AxBxCx	F	G=Sum of E	
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Remarks
1	Tot lot area	Seater area	10	3	1	1	25	Sft	
			8	3	1	1	20	Sft	
	Planter	Seater area	110	2	1	1	164	Sft	
			40	1	1	1	40	Sft	
	Planter box& Seater		28	1	1	1	28	Sft	
			8	4	1	1	26	Sft	
			17	2	1	1	33	Sft	
			7	1	1	1	7	Sft	
			30	2	1	1	59	Sft	
							153	Sft	
	Planter box-1		51	1	1	1	26	Sft	
	Planter box-2		55	1	1	1	28	Sft	
	Children park	Flooring	100	1	1	1	50	Sft	
	sadarli granite		65	1	1	1	65	Sft	
							222	Sft	
	sadarli granite	Flooring	13	5	1	1	59	Sft	
			11	6	1	1	66	Sft	

						11	9	1	1	94	Sft			
						7	8	1	1	53	Sft			
						31	6	1	1	171	Sft			
						11	9	1	1	94	Sft			
						16	6	1	1	96	Sft			
										631	Sft			
		Total Granite area										1,255.20		
2 B		Champering	8	2	1	3				45	Sft			
		Champering	96	1	1	1				96	Rft			
		Champering	96	1	1	1				96	Rft			
		Champering	55	1	1	1				55	Rft			
		Champering	51	1	1	1				51	Rft			
		Champering	150	1	1	1				150	Rft			
		Champering	180	1	1	1				180	Rft			
													673	

  
 05 APR 2023  
 PROJECT MANAGER