

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		943 .		Date - site bills Register		8/4/23 .	
Company Name:		GVRC		Site:		Innopolis .	
Name of Contractor		Md. Ishaq .					
Nature of work		Attoium slab - 6 .					
Work done		From Date		2/4/23		To Date	
						20/4/23	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Attoium slab-6	3576	9583	SFT	3,42,688 .		
2.	slab & beams						
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				3,42,688		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: <i>Maulay</i>		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET							
Company Name:	GVRC						
Project:	Innopolis						
Work Description:	Atrium slab -6						
Name of the Contractor:	Md. ishaq						
Project:	Salman.MD						
Bill Date:	04-04-2023						
Work date	2-4-2023 to 20-4-2023						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Atrium slab 6	Slab and beams	3576	sft	95.83	3,42,688.08	3,42,688

MEASUREMENT SHEET									
Company Name:	GVRC					Approved		Madhu T	
Project:	Innopolis							sign	
Work Description:	Attrium-slab 6								
Name of the Contractor	Ishaq								
Prepared By	Salman Md								
Bill Date:	04-04-2023								
work date	2-4-2023 to 20-4-2023								
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	Attrium-slab 46	slab 46	98	14.5	1.0	1.0	1421	sft	1421
			30.0	14.5	1.0	1.0	435	sft	435
		Beams							
			41.0	1.0	4.0	4.0	656	sft	656
			97.0	1.0	5.5	2.0	1063.12	sft	1063.12
									3575.12

