

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		2095		Date - site bills Register		5/4/2023	
Company Name:		MAMULP		Site:		C/MR	
Name of Contractor SBM Centking Contractors							
Nature of work Centking for driveway- footing, Pedestals, Columns and mscellane							
Work done		From Date		20-01-2023		To Date	
						8-4-2023	
Sl. No.	Ville/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Plinth Beam	44	40	Sft	1,760		
2.							
3.	Footings	1,325	40	Sft	53,000		
4.							
5.	Pedestals	272	40	Sft	10,880		
6.							
7.	Tie beams	304	40	Sft	12,160		
8.	Columns	3227	40	Sft	1,29,080		
9.							
10.							
11.	Total:				2,06,880		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date:		Date:			Date:		
Sign:		Sign:			Sign:		

Note: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, trenching civil contractors. 3. Whichever not applicable - fill NA. 4. Estimate and measurement sheets are not required for trenching jobs where guidelines rates are clearly given.

centring bill column footings 5.xlsx
Estimate sheet

ESTIMATE SHEET						
Company Name:		GMR	Approved by:		RAM PRASAD	
Project:		MRMLLP	Sign:		-	
Work Description :		Centring for driveway pedestals, footings, columns and misc	Work start date:		20-01-2023	
Contractor:		SBM centring contractors.	Work end date:		08-02-2023	
Prepared By:		Md. Sufyan Rabbani.	Date :		05-04-2023	
S No.	Item Head	Item Description	Quantity	Units	Rate(Fixed)	Amount
1	D block west side	plinth beam (for boundary wall)	44	sf	40	1,760
2		Footings	1,325	sf	40	53,000
		Pedestals	272	sf	40	10,880
		columns	304	sf	40	12,160
		columns	3,227	sf	40	1,29,080
						2,06,880

centring bill column footings 5.xlsx
Measurement Sheet

MEASUREMENT SHEET									
Company Name:		GMR		Approved by:		Ram prasad			
Project:		MRMILLP		Sign:					
Work Description :		Centring for driveway pedestals, footings, columns and misc		Work start date:		20-01-2023			
Contractor:		SBM centring contractors.		Work end date:		08-02-2023			
Prepared By:		Md. Sufyan Rabbani.		Date :		04-04-2023			
S No.	Item Head	Item Description	Length	width	Height	Nos.	E=AxBxCxD	Quantity	
1	Driveway	plinth beam	2.30	8.00	1.00	1.00	1.00	18	
		D block west side plinth beam	2.30	11.00	1.00	1.00	1.00	25	
								44	
2	Footings	Driveway footings	16	11.30		1	1	181	
			8.30	8.3		1	1	69	
			8.60	12.60		1.00	1.00	108	
			4.30	4.30		1.00	1.00	18	
			8.60	12.60		1.00	1.00	108	
			3.60	6.00		1.00	1.00	22	
		footings	13.30	35.60		1.00	1.00	473	
		Footings mat	6.50	12.50		1.00	1.00	81	
			11.50	15.30		1.00	1.00	176	
								1,325	
3	Pedestals		8.50	3.00		1.00	5.00	128	
	H block driveway	Driveway pedestals	8.00	3.00		1.00	1.00	24	
	Pedestals	Driveway pedestals	8.00	3.00		1.00	5.00	120	
								272	
4	Driveway tie beams	tie beams	3.30	21.50		1.00	1.00	71	
			20.00	3.00		1.00	1.00	60	
			14.00	3.00		1.00	1.00	42	
	C block south side	Tie beams for (DRIVEWAY) slab 2	3.30	21.50		1.00	1.00	71	
			20.00	3.00		1.00	1.00	60	
								304	
	Driveway tie beams columns	columns	6.00	9.00		1.00	4.00	216	

centring bill column footings 5.xlsx
Measurement Sheet

S No.	Item Head	Item Description	Length	width	Height	Nos.	Quantity
5	H block driveway	columns	14.00	3.00	1.00	1.00	42
			9.00	6.00	1.00	2.00	108
			9.75	6.00	1.00	1.00	59
			11.00	6.00	1.00	2.00	132
	Driveway columns 2		6.00	8.00	1.00	5.00	240
	columns		6.00	11.00	1.00	5.00	330
			6.00	9.00	1.00	5.00	270
			6.00	9.90	1.00	1.00	59
			7.60	9.00	1.00	1.00	68
	C block north driveway	columns	6.00	7.60	1.00	6.00	274
	H block driveway 2nd columns		6.00	7.60	1.00	4.00	182
			6.00	8.00	1.00	5.00	240
			7.60	7.60	1.00	1.00	58
			6.00	10.00	1.00	1.00	60
			6.00	8.00	1.00	3.00	144
	D block west side	columns	5.30	5.00	1.00	11.00	292
			9.00	5.00	1.00	2.00	90
							3,227

Bill for consumables Charges
SBM centring contractors.
Mallapur
Hyderabad

Date: 05-04-2023

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Centring for driveway pedestals, footings, columns and misc
Towards: Allowance for labour charges.

S No.	Description	Amount
1.	Centring for driveway pedestals, footings, columns and misc Total Amount = 206880 Work done from date 20-01-2023 to date 08-02-2023	Rs.41,376/-

Amount in words: Two lakh six thousand eight hundred and eighty.

Sign: _____

Bill for equipment Charges
SBM centring contractors.
Mallapur
Hyderabad

Date: 05-04-2023

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Centring for driveway pedestals, footings, columns and misc
Towards: Allowance for labour charges.

S No.	Description	Amount
1.	Centring for driveway pedestals, footings, columns and misc Total Amount = 206880 Work done from date 20-01-2023 to date 08-02-2023	Rs. 82,752/-

Amount in words: Two lakh six thousand eight hundred and eighty.

Sign: SBM