

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		949		Date - site bills Register		08/04/23.	
Company Name:		GIVRC		Site:		Innapalis.	
Name of Contractor		Devada					
Nature of work		2727 power connection for EMS system					
Work done		From Date		To Date			
		04/04/23		08/04/23.			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1	2727 power connection						
2	cable laying & chiselling, laying pipes & fixing.	400	28.00	meters	11200.00		
3	optical fibres	250.	28.00	meters	7000.00		
4	cable laying & chiselling.						
5	D-Link connection & fixing media	2.00	2000.00	No's	4000.00		
6	converted.						
7							
8							
9							
10							
11	Total:		— Add 10.1 —		22200.00 = 2220 ⇒ 24420.00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date:		Date:			Date:		
Sign: <i>Malu</i>		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET						Approved By	Madhu T		
Company Name:	GVRC					Sign:			
Project:	Innopolis								
Work Description:	2727 Power connection for EMS system and cabling.								
Name of the	DEVA DAS								
Prepared By	V.Akhil Murthy								
work date	4.4.2023 to 8.4.2023								
		A	B	C	D	E=AxBxCxD	F	G=Sum of E	
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head
	2727 Power connection 1 for EMS system and cabling.	cat cabling laying and Chiselling, laying pipes, fixing final fittings Ports switches.	1.00	1.00	1.00	400.00	400.00	Meters	
		optical fiber cable laying and Chiselling, laying pipes, fixing final fittings Ports	1.00	1.00	1.00	250.00	250.00	Meters	
		D-Link connetions and fixing media convertor	1.00	1.00	1.00	2.00	2.00	No's	



ESTIMATE SHEET						
<b>Company Name:</b>	GVRC					
<b>Project:</b>	Innopolis					<b>Approver</b> Madhu T
<b>Work Description:</b>	2727 Power connection for EMS system and cabling.					<b>Sign:</b>
<b>Contractor:</b>	Deva das					
<b>Prepared By</b>	V.Akhil					
<b>Date:</b>	4.4.2023 to 8.4.2023					
S No.	Item Head	Item Description	Quantity	Units	Rate per Meter	Amount
	1 2727 Power connection for EMS system and cabling.	cat cabling laying and Chiselling, laying pipes, fixing final fittings	400.00	Meters	28.00	11200.00
		optical fiber cable laying and Chiselling, laying pipes, fixing final	250.00	Meters	28.00	7000.00
		D-Link connections and fixing media convertor	2.00	No's	2000.00	4000.00
					<b>Amount</b>	22200.00
						2220.00
		add 10% far from site			<b>Total Amount</b>	24420.00

