

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		952		Date - site bills Register		10/04/21	
Company Name:		GIVRC		Site:		Innapolis	
Name of Contractor Md. Ishaq							
Nature of work Attrium & GA							
Work done		From Date		To Date			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Attrium lift	2114.6	60.00	Sft	241876.00		
2.	LB to UB	1611.8	60	Sft	96708.00		
3.	UB to ground floor	1507.10	60	Sft	90426.00		
4.	ground floor 4 <sup>th</sup>	2129.4	60	Sft	1,27,764.00		
5.	4 <sup>th</sup> to 2 <sup>nd</sup>	2129.4	72	Sft	1,53,316.80		
6.	2 <sup>nd</sup> to 3 <sup>rd</sup>	2129.4	79.2	Sft	1,68,164.48		
7.	3 <sup>rd</sup> to terrace	2129.4	87.12	Sft	1,85,513.33		
8.	close duct slab	324	60	Sft	19,440.00		
9.	pump & sump	1400	60	Sft	84,000.00		
10.	projection beams	15	60	Sft	900.00		
11.	Total:				9,51,592		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: <i>Mulky</i>		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**ESTIMATE SHEET**

Company Name:	GVRC						
Project:	Innopolis						
Work Description:	Atrium <del>estimation</del> S						
Name of the Contractor:	Md. ishaq						
Project:	Salman.MD						
Bill Date:	04-04-2023						
Work date	20-2-2022 to 24-3-2022						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
	Atrium lift	footings,beam,columns	414.6	sft	60.00	24,876.00	
	lb to ub	concrete wall	1611.8	sft	60	96,708.00	
	ub to ground floor	concrete wall	1,507.10	sft	60	90,426.00	
	ground floor to 1st floor	concrete wall	2129.4	sft	60	1,27,764.00	
	1st floor to 2nd floor	concrete wall	2129.4	sft	72	1,53,316.80	
	2nd floor to 3rd floor	concrete wall	2129.4	sft	79.2	1,68,648.48	
	3rd floor to terrace	concrete wall	2129.4	sft	87.12	1,85,513.33	
	Close duct slab	slab	324	sft	60	19,440.00	
	Pump & sump in between Atrium	slab	1400	sft	60	84,000.00	
	projection beams	beams	15	sft	60	900.00	

9,51,592.61

9,51,592.61



MEASUREMENT SHEET			Approved				Madhu T		
Company Name:	GVRC						sign		
Project:	Innopolis								
Work Description:	Atrium-								
Name of the Contractor	Ishaq								
Prepared By	Salman Md								
Bill Date:	04-04-2023								
work date	30-1-2022 to 10-2-2022								
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	Atrium	lift footings	28	1	3.0	2.0	168.0	sft	
		Beams	33.0	3.0	1.0	1.0	99.0	sft	
		column	12.3	6.0	1.0	2.0	147.6	sft	414.6
	LB TO UB LIFT WALL	concrete walls	1.0	10.9	12.3	8.0	1070.6	sft	
		concrete walls	1.0	22.0	12.3	2.0	541.2	sft	1611.8
	UB TO G F	concrete walls	1.0	10.9	11.5	8.0	1001.1	sft	
		concrete walls	1.0	22.0	11.5	2.0	506.0	sft	1507.1
	GF TO 1ST F	concrete walls	1	10.9	16.23	8	1415.3	sft	
		concrete walls	1	22	16.23	2	714.1	sft	2129.4
	1ST TO 2ND	concrete walls	1	10.9	16.23	8	1415.3	sft	
		concrete walls	1	22	16.23	2	714.1	sft	2129.4
	2ND TO 3RD	concrete walls	1	10.9	16.23	8	1415.3	sft	
		concrete walls	1	22	16.23	2	714.1	sft	2129.4
	3RD TO TERRACE	concrete walls	1	10.9	16.23	8	1415.3	sft	
		concrete walls	1	22	16.23	2	714.1	sft	2129.4
							12051.0	SFT	12051.0
							324	sft	324
	upperbasement close duct	slab	18	9	1	2	1400	sft	1400
	Pump & sump in between Atrium	slab	100	14	1	1	15	sft	15
	projections beams	beams	5	1	1	3			13790.0